625.704
H3Pe
Sept. 3
1985

PLEASE RETURN

Montana State Library
3 0864 1006 6531 7

MONTANA

DEPARTMENT OF HIGHWAYS

SEP 10 1985
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

SEPTEMBER 3, 1985



LEGEND

STATE MAINTAINED FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capital
- County Seat
- Other

Butte — Over 5000
Cascade — Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Plans to Checker	0	50	Mar 3 1986
268	Mullan Road (2 Scts) RS 263-1(4)1	G,GS,PMS & Structure 4.2 Miles	Plans to Checker	56	60	Sept 17 1986
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PIH	0	6	Jan 27 1987
845	St. Regis Northeast F 35-1(5)0	PMS & Widening 3.4 Miles	Plans to Checker	42	89	Dec 1 1986
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	9	87	Sept 17 1986
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim PIH	0	18	Nov 1 1985
772	West of Dixon (Revais Cr.) BRF 6-1(28)105	Structure & App. 0.5 Miles	Final PIH	0	6	Nov 25 1987
649	Meadow Creek - South S 508-1(2)12	G,GS,PMS,& Structure 5.5 Miles	Prelim PIH	0	5	Oct 4 1986
	Perma - Dixon F 6-1(30)91	G,GS PMS 17.3 Miles	Prelim PIH	0	5	Oct 30 1987
706	Missoula - Bonner IR 90-2(75)106	Conc. Surf. Rehab. 4.6 Miles	Prelim PIH	67	24	Oct 21 1985

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Plans to Checker	181	79	Jan 2 1987
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Design Planning Report	0	0	June 11 1986
860	Blue Bay North & South F 52-1(5)3	PMS 2.0 Miles	Final PIH	0	1	
873	Perma Canyon Roadway RS 382-1(1)1	F, GS, PMS 2.8 Miles	Final PIH	0	45	May 12 1988
635	Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	16	11	Oct 29 1989
816	Big Fork - East F 83-1(3)74	PMS & Widening 8.7 Miles	Final PIH	59½	50	Oct 1 1985
634	Clearwater Jct - East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PIH	248	24	Sept 27 1985
770	Ovando - East RTF - HES 24-2(16)43	PMS & Widening 12.3	Prelim PIH	24½	10	Sept 13 1985
604	Eureka - South F 5-4(2)174 U-1	G,GS,PMS& Structure 12.6 Miles	Final PIH	0	11	Nov 13 1989
861	Ravalli Weigh Station F 5-2(30)27	Scale, Scale House & Approaches	Final PIH	0	5	Sept 26 1986

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
880	Happy's Inn F 1-1(26)69	PMS 11.3 Miles	Planning Report	0	1	Nov 25 1988
788	Marion West F 1-2(22)90	PMS & Widening 9.8 Miles	Final PIH	24	20	Nov 1 1985
724	Whitefish-Olney F 5-3(20)129	Timber Removal 16.6 Miles	Prelim PIH	0	0	Dec 1 1986
	Arlee - St. Ignatius	PMS 15.9 Miles	Final PIH	0	0	
	Ronan - Polson F 5-2(9)46	PMS 11.7 Miles	Final PIH	0	0	
	McGregor Lake E & W	PMS & Widening 8.5 Miles	Prelim PIH	0	0	
	Thompson Falls - East	PMS & Widening 4.7 Miles	Prelim PIH	0	0	
	Missoula West IR 90-2(78)94	Conc. Surf. Rehab 12.0 Miles	Prelim PIH	19	10	

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

CMS-14

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-85

PROJECT NO.: IR-000B(7)
PROJ. NAME: Interstate Signing Update Missoula.
LENGTH: 160.6 Miles
COUNTY: Mineral, Missoula & Granite
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: —
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: May 1986
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 6-Part Time
ADDRESS: P.O. Box 7039 Missoula.

GENERAL: Six engineers has started staking this project and this work is about 25 % complete. There is no one working on the project at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-85

PROJECT NO.: I-IG 90-1(61)27 U-849
CONTRACT AMOUNT: $ 7,446,868.84
PROJ. NAME: ST. REGIS E. & W.
CONTRACTOR: WASHINGTON CONST. CO.
LENGTH: 6.8 Miles
FROM (town): MISSOULA, MT
COUNTY: MINERAL
AWARD DATE: JAN. 30, 1984
CONTRACT TIME: 220 Working Days
DATE WORK STARTED: March 5, 1984
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: OCT. 15, 1985
% COMPLETE: 96
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 84
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contractor installing delineators & guard rail & cleanup. Items Complete by % are as follows: Propose Detour: 100%; clearing & grubbing 100%; Remove Guard Rail = 100%; Uncl. Excav = 100%; Uncl. Excav (Sub. Ex) = 100%; Special Borrow = 100%; Topsoil = 100%; Comp. Roadbed = 100%; Haul = 100%; Obliterate roadway = 100%; 1" CBC = 100%; 3/4" CTS = 100%; Pl. Mix Bit. Surf = 100%; Pl. Mix Base = 100%; Seal & Cover = 98%; Class "DD" & AC-DC Conc = 100%; Culvert Exc. = 100%; All drain pipe = 100%; Emb. Protectors = 100%; Seeding & Fert. = 33%; Chain Link Fence = 100%; Farm Fence (F2W) = 100%; Farm Fence F4W = 80%; CB5W Fence = 82%; Conduit Steel-Rigid = 100%; All Signing = 82%; Curb-Wood Plank = 100%; Guard Rail-Steel = 93%; Guard Rail-St-Br Rail Types 1 & 2 = 84%

3 employees in office; Balance of personnel in field on inspection & layout.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

RECEIVED
AUG 28 1985
Department of Highways

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-85

PROJECT NO.: I-IG-90-1(61)27-010
PROJ. NAME: ST. Regis E & W
LENGTH: 0.2 Miles
COUNTY: Mineral
CONTRACT TIME: 110 DAYS
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 66%
% TIME USED: 87
NO. MEN EMPLOYED: 15-20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $757,626
CONTRACTOR: Pacemaker IND. INC.
FROM (town): Spokane, WA.
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-16-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 649-2460
ADDRESS: ST. Regis, MT.

GENERAL: St. Regis River Br. - Barrier Rail Conc. placed, est. rail set & Hand Rail set. Deck forms removed. Asphalt approaches complete. Working on Approach concrete rail sections. Started seal blasting stru. Steel End Span.

Clark Fork River Bridge, Concrete placed on sidewalk on Truss, Bridge overlay conc. placed on Approach span 5. Preparing for slip forming Barrier rail. Setting sidewalk forms on App. spans, preparing for conc. overlay on approach spans, stripped off deck forms on Truss sections, setting med parts on Truss sections.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-85

PROJECT NO.: IR90-1(100)64

CONTRACT AMOUNT: $ 2,446,644.60

PROJ. NAME: 2 miles East of Tarkio East

CONTRACTOR: American Asphalt

LENGTH: 18.4 miles

FROM (town): Missoula, Mt.

COUNTY: Mineral + Missoula

AWARD DATE: 3-28-85

CONTRACT TIME: 75 working Days

DATE WORK STARTED: 5-22-85

ORDER TO PROCEED DATE: 4-29-85

PROBABLE COMPLETION DATE: 9-1-85

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: 5+6

% TIME USED: 71

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 8+014

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gerald Tahija

TELEPHONE: 722-4538

NO. OF ENG. PERSONNEL EMPLOYED: 11

ADDRESS: Alberton, Mt.

GENERAL: All paving operations completed. Contractor is doing minor clean up. Stripers have applied the 1st coat of paint and will be applying the second coat soon.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/28/85

PROJECT NO.: IR 90-2(72)98
PROJ. NAME: Missoula EAST & WEST
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 140
ORDER TO PROCEED DATE:
% COMPLETE: 75 %
% TIME USED: 66 %
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: IDAHO CONST. CO.
FROM (town): TWIN FALLS, IDAHO
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 9-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William C. Market
TELEPHONE: 549 - 6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: DEPT. OF HIGHWAYS
Missoula, MT.

GENERAL: The contractor has completed all overlays and slab replacement except for Sta. 241 EB and Sta. 563 EB. The structure @ Sta. 1136 has been opened to traffic

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1985

PROJECT NO.: IR 90-3(61)142

PROJ. NAME: Bearmouth East and West

LENGTH: 7.6 Miles

COUNTY: Granite

CONTRACT TIME: 60 Working Days

ORDER TO PROCEED DATE: Sept. 24, 1984

% COMPLETE: 95

% TIME USED: 84

NO. MEN EMPLOYED: 6

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1777,337.75

CONTRACTOR: Jim Gilman Excavating Inc.

FROM (town): Butte, Montana

AWARD DATE: August 29, 1984

DATE WORK STARTED: January 16, 1985

PROBABLE COMPLETION DATE: September 14, 1985

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: /Allan J. Dutton

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 288-3875

ADDRESS: P.O. Box 264
Drummond, Mt. 59832

GENERAL: Work for the past month has consisted of Lill Construction placing concrete to metal connections throughout project. On August 5, first application of paint striping was placed on roadway. Anticipate second application to be placed sometime during 2nd week of September. By August 15, Raise Rail, Add Post and Concrete Barrier Rail above Drummond was complete. All barrier delineators have been placed. End Anchors are 50% complete.

Three man crew in office working on Final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 25, 1985

PROJECT NO.: RTF 5-1(6)0 RTFS-1(7)6

PROJ. NAME: DESMET-EVARO & EVARO NO.

LENGTH: 5.8 & 8.7 MILES

COUNTY: MISSOULA & LAKE

CONTRACT TIME: 120 W. D.

ORDER TO PROCEED DATE: 8-5-85

% COMPLETE: 21

% TIME USED: 13 %

NO. MEN EMPLOYED: 6-47

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,251,533.10

CONTRACTOR: RIVERSIDE CONT. INC.

FROM (town): PLAINS

AWARD DATE: 6-28-85

DATE WORK STARTED: 7-16-85

PROBABLE COMPLETION DATE: AUG 1986

NO. DAYS WORKED PER WEEK: 5-6

NO. SHIFTS PER DAY: 1-2

NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: HASON R. GIARD

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 12

ADDRESS: MISSOULA

GENERAL: CONTRACTOR HAS COMPLETED HAULING MOST OF THE BORROW. EXCAVATION IS 20% COMPLETE. SUB-CONTRACTORS ARE INSTALLING PIPES & FENCE & CRUSHING GRAVEL

CONTRACTOR PLANS ON HAULING 1½" CBC STARTING ABOUT 8-29-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: BRF 6-1(21)33
PROJ. NAME: Beaver Ck T-Falls
LENGTH:
COUNTY: Sanders
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 68
% TIME USED: 71
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,030,916.09
CONTRACTOR: Cop Const. Co.
FROM (town): Billings MT
AWARD DATE: 2-8-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: L. J. Chezik
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE:
ADDRESS: Plains, Montana

GENERAL: Work during the past period consisted of placing Concrete for the deck and barrier - Completing the surfacing of the detour and placing traffic on same on 8-27-85 - Demolition of the old bridge was started.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

11

CMS-14

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-85

PROJECT NO.: F 7-2(9)92

CONTRACT AMOUNT: $1,465,260.40

PROJ. NAME: Widening & Overlay Brooks

CONTRACTOR: American Asphalt

LENGTH: 1.501 Miles

FROM (town): Missoula

COUNTY: Missoula

AWARD DATE: Jan. 31, 1985

CONTRACT TIME: 120 Days

DATE WORK STARTED: 3-22-85

ORDER TO PROCEED DATE: 4-16-85

PROBABLE COMPLETION DATE: 9-20-85

% COMPLETE: 80 %

NO. DAYS WORKED PER WEEK: 5

% TIME USED:

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 12

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 5-6

ADDRESS: P.O. Box #7039
Missoula, Montana

GENERAL: The contractor is working on curb & Gutter, Signing and Striping at the present time. Progress has been good.

The contractor has completed excavation, the new signals are operating and complete except for the detector loops at Brooks, South & Russell

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-25-85

PROJECT NO.: BHF 24-2(1)49
PROJ. NAME: N. FORK BLACKFOOT
LENGTH: 0.11 MILES
COUNTY: POWELL
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 8-9-85

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: MCINTYRE CONST.
FROM (town): GREAT FALLS
AWARD DATE: 10-5-84
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: N/A
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-12-85
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: VASON R. GIARD
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
ADDRESS: MISSOULA

GENERAL: THE PROJECT WAS COMPLETED AUG. 9, 1985

THE FINAL ESTIMATE WILL BE SUBMITTED SHORTLY

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-85

PROJECT NO.: HES 93-1(2)10 & HES 4141(2) U-1

CONTRACT AMOUNT: $ 69,224.00

PROJ. NAME: West of Ldo Safety

CONTRACTOR: One Way Sign & Constr. Inc.

LENGTH: 20 Miles

FROM (town): Billings

COUNTY: Missoula

AWARD DATE: June 26, 1985

CONTRACT TIME: 30 W.D.

DATE WORK STARTED: 8-1-85

ORDER TO PROCEED DATE: 8-5-85

PROBABLE COMPLETION DATE: ——

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK: ——

% TIME USED: 14 C.D.

NO. SHIFTS PER DAY: ——

NO. MEN EMPLOYED: ——

NO. HOURS PER SHIFT: ——

ACTUAL COMPLETION DATE: 8-21-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ——

EFFECTIVE OPENING DATE: ——

PROJECT MANAGER: Jim Williams

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: P.O. Box 7039
Missoula, Montana

GENERAL: The Contractor completed this on Aug. 21, 1985 and Two men were released.

The final estimate should be submitted to the district office on about Sept. 13, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: RS 212-2(4)3
PROJ. NAME: Moiese-South
LENGTH: 1.4 Miles
COUNTY: Lake
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-29-85

CONTRACT AMOUNT: $ 805 226.23
CONTRACTOR: Glenn Rehbein Exc, Inc.
FROM (town): Lino Lakes, MN
AWARD DATE: 2-8-85
DATE WORK STARTED: 3-18-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-1-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Green
NO. OF ENG. PERSONNEL EMPLOYED: __

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: The Final Estimate is being checked in the District Office at this Time. It will be submitted to Helena about Sept. 13th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 1, 1985

PROJECT NO.: BRS 382-1(3)3
PROJ. NAME: PERMA CANYON
LENGTH: 0.187
COUNTY: SANDERS
CONTRACT TIME: 50 WD
ORDER TO PROCEED DATE: 7-8-85
% COMPLETE: 0
% TIME USED: 20
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 286,292.95
CONTRACTOR: GLENN REHBEIN EXC. INC
FROM (town): LINO LAKES MN.
AWARD DATE: JUNE 6, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. GREEN
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: ST. REGIS MT.

GENERAL: NO WORK HAS BEGAN ON THE PROJECT BECAUSE GLENN REHBEIN EXCAVATING INC. IS WAITING FOR SHIPMENT OF PIPE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-85

PROJECT NO.: RS 507-1(3)0
PROJ. NAME: Alberton South
LENGTH: 1.2 Mi
COUNTY: Mineral
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 98
% TIME USED: ~~78~~ 95
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 721 712.55
CONTRACTOR: Western Materials
FROM (town): Missoula
AWARD DATE: 12-5-85
DATE WORK STARTED: 2-21-85
PROBABLE COMPLETION DATE: 7-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gerald Tabija
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 722-4533
ADDRESS: Alberton

GENERAL: The contractor completed the seal and cover and is doing some cleanup work

The only items remaining are seeding and striping

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave - Missoula
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION ~~DATE:~~ 8-29-85

CONTRACT AMOUNT: $ 642,967.10
CONTRACTOR: Long Const. Co.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-29-85

EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The remaining paving work was done on 8-29-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: RTF 1-1(20)30 RTF 1-2(25)123 RTF 5-3(19)113

PROJ. NAME: Libby NBS, LaSalle, Kal. N

LENGTH: 8.0 2.0 7.4

COUNTY: Lincoln - Flathead

CONTRACT TIME: Sept. 1, 1984

ORDER TO PROCEED DATE:

% COMPLETE: 100

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 5-31-85

CONTRACT AMOUNT: $583053.00

CONTRACTOR: Glenn Rehbein Exc. Inc.

FROM (town): Lino Lakes, MN

AWARD DATE: 4-30-84

DATE WORK STARTED: 8-7-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717

ADDRESS: Ralispell

GENERAL: The Final Estimates will be submitted to Helena about Sept. 6, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

RECEIVED

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-85

PROJECT NO.: [illegible]

PROJ. NAME: [illegible]

LENGTH: [illegible]

COUNTY: [illegible]

CONTRACT TIME: [illegible]

ORDER TO PROCEED DATE: 4/[illegible]/85

% COMPLETE: [illegible]

% TIME USED: [illegible]

NO. MEN EMPLOYED: 45

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 8,495,[illegible]

CONTRACTOR: HILOE CONST. CO.

FROM (town): GREAT FALLS

AWARD DATE: [illegible]

DATE WORK STARTED: 5-1-85

PROBABLE COMPLETION DATE: [illegible]

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: [illegible]

PROJECT MANAGER: [illegible]

TELEPHONE: [illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 17-22

ADDRESS: BOX 158
[illegible]

GENERAL: HILOE CONST: EMBANKMENT HAS BEEN COMPLETED FROM STA. 350± TO 443± ON THE RTE PROJECT. CONTRACTOR IS PRESENTLY HAULING IN THE BALANCE FROM STA. 180± TO STA. 346±. THE STORM DR TRUNK LINE HAS BEEN COMPLETED IN COMAN, THE CONTRACTOR IS WORKING ON THE OUTFALL LINE AT H. HORSE AT THIS TIME.

MARTINEZ CONST. IS PRESENTLY WORKING ON THE W. GLACIER STORM DR.

STAHLEY ENGINEERING: HAS BLUE TOPPED THE SUB-GRADE FROM STA. 370± TO STA. 593± THIS PAST PERIOD

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-27-85

PROJECT NO.: F5-2(21)61 / F52-1(2)0

PROJ. NAME: Polson NW + E

LENGTH: 6.1 mi. + 3.6 mi.

COUNTY: Lake

CONTRACT TIME: 90 w.d.

ORDER TO PROCEED DATE: 5-28-85

% COMPLETE: ~

% TIME USED: 61%

NO. MEN EMPLOYED: 10-14

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,406,213.65

CONTRACTOR: Bar Paving Inc.

FROM (town): Sand Point, Id.

AWARD DATE: 4-26-85

DATE WORK STARTED: 8-12-85

PROBABLE COMPLETION DATE: Oct 85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Kalberg

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400 Kalispell Mt. 59901

GENERAL: Contractor had some problems with non-performance by sub-contractor, pulled their contract and sub-contracted to Nelson + Rainbow. This caused a delay in getting anything accomplished.

On August 12, 1985 the contractor started work on extending approach pipes. They are currently doing back fill of these approach pipes and working on some of the slope filling areas.

Other than some problems with their contractor optained pit - everything seems to be going smoothly.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish-West & South
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 89 %
% TIME USED: 100 %
NO. MEN EMPLOYED: 20 to 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $830,944.11
CONTRACTOR: Peak Paving Co., Inc
FROM (town): Sandpoint, Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED: May 3, 1985
PROBABLE COMPLETION DATE: Sept. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Work Consisted of paving, Open Grade Friction Course and Shoulder Widening. Items & percent Complete are as follows: Paving - 100%; Open Grade Friction Course - 100%; Shoulder Widening - 100%.

Sub-Contractors plan to start the following Items as follows: Striping 8/29/85; Shoulder gravel 9/3/85; Guardrail & Signing - mid September.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: F-HES 6-1(26)29
PROJ. NAME: Thompson Falls-N&W
LENGTH: 16.8 Miles
COUNTY: Sanders
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 7-2-84
% COMPLETE: 100
% TIME USED: 59
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-8-85

CONTRACT AMOUNT: $ 1,707,943.20
CONTRACTOR: Glenn Rehbein Enc, Inc.
FROM (town): Lino Lakes MN
AWARD DATE: 6-6-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE: ~~[illegible]~~
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-12-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: Kalispell

GENERAL: The Final Estimate has been checked in the District Office and will be submitted to Helena on August 30TH.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

Final

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27-85

PROJECT NO.: F-HES 6-1(20)104 F-HES 4141(21)4.2

PROJ. NAME: Signing Various Loc.

LENGTH:

COUNTY: Sanders + Lincoln

CONTRACT TIME: 20 W.D.

ORDER TO PROCEED DATE: 5-28-85

% COMPLETE: 100%

% TIME USED: 85%

NO. MEN EMPLOYED: 4-5

ACTUAL COMPLETION DATE: 8-8-85

CONTRACT AMOUNT: $ 17,100

CONTRACTOR: Harp Line Const. Inc.

FROM (town): Kalispell

AWARD DATE: 4-28-85

DATE WORK STARTED: 7-25-85

PROBABLE COMPLETION DATE: 8-8-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell Mt. 59901

GENERAL: Contractor had no problems this period. Project is complete, certificate of compl. is in the mail, Final Documentation will be forthcoming.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: RTF 36-1(2)5 RTF 6-1(29)10 F HES 6-1(18)68

CONTRACT AMOUNT: $ 1,399,979.52

PROJ. NAME: * See Below

CONTRACTOR: Peak Paving Co., Inc

LENGTH: 15.0, 19.5, 7.0 Miles

FROM (town): Sandpoint, Idaho

COUNTY: Sanders

AWARD DATE: April 26, 1985

CONTRACT TIME: 90 Working Days

DATE WORK STARTED: June 11, 1985

ORDER TO PROCEED DATE: May 28, 1985

PROBABLE COMPLETION DATE: May 1986

% COMPLETE: 33%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 60%

NO. SHIFTS PER DAY: 3

NO. MEN EMPLOYED: 12 to 30

NO. HOURS PER SHIFT: 8 to 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: P.O Box 400
Kalispell, Mt. 59901

GENERAL: Project RTF 36-1(2)5 - Started paving on 8/26/85. Project approximately 15% Complete.
Project RTF 6-1(29)10 - Started chip & Seal operations 8/19/85. Finished Striping project 8/28/85. Project 100% complete.
Project F HES 6-1(18)68 - Work consisted of Excavation. Unclass Borrow; Clearing. Both items are 100% complete. Crusher Completed 8/23/85 and crusher was moved out. Contractor plans to start paving Sept 9, 1985 or when all the Components are received to introduce Fly-Ash into the plant mix.

* 5 Miles North of Plains-North
Trout Creek - Northwest
Plains - West

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-85

PROJECT NO.: F 38-1(5)4
PROJ. NAME: COL. FALLS-E & W
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-4-83
% COMPLETE: 99
% TIME USED: 100
NO. MEN EMPLOYED: 36
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WA.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: SEPT. 30, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 & 3
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 5-2

TELEPHONE: 387-5050
ADDRESS: P.O. BOX 158
CORAM, MT. 59913

GENERAL: TRI-STATE IS PRESENTLY CLEANING & UNCOVERING THERMO PLASTIC, SOME MINOR CLEANUP REMAINS AND REPLANTING A FEW TREES & SHRUBS.

THE SUB-CONTRACTOR PEAK PAVING COMPLETED THE SEAL & COVER ON THE MAINLINE AUG. 27, 1985 WITH THE APPROACHES REMAINING.

MARK-RITE-LINES WILL START STRIPING ON AUG. 29TH AND SHOULD HAVE THE STRIPING COMPLETED ON AUG. 31ST.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: RS548-1(5)4

CONTRACT AMOUNT: $1,249,387.36

PROJ. NAME: W. Reserve Dr.-N. of Kal.

CONTRACTOR: American Asphalt, Inc.

LENGTH: 1.7 miles

FROM (town): Missoula

COUNTY: Flathead

AWARD DATE: 9/28/84

CONTRACT TIME: 80 working days

DATE WORK STARTED: 4/15/85

ORDER TO PROCEED DATE: 10/22/84

PROBABLE COMPLETION DATE: May 20, 1986

% COMPLETE: 85

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 90

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Gary ~~XXXX~~ Marin

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: Curb & Gutter is now 100% complete. Select Surf is now 100% complete. CBC lin is now 99% complete. Topsoil is now 95% complete. Exc. items are now 100% complete. Plant Mix Surf (paving) is now 90% complete. Sidewalk is now 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-27-85

PROJECT NO.: SMP 2799-85
PROJ. NAME: MAINT. STOCKPILES
LENGTH: —
COUNTY: FLATHEAD, SANDERS, LINCOLN
CONTRACT TIME: 63 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 60%
% TIME USED: 81%
NO. MEN EMPLOYED: —

CONTRACT AMOUNT: $175,120.00
CONTRACTOR: PEAK PAVING INC
FROM (town): SANDPOINT, ID.
AWARD DATE: 3-11-85
DATE WORK STARTED: 6-4-85
PROBABLE COMPLETION DATE: ~~8-15-85~~ 9-13-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. KALBERG
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717
ADDRESS: PO. BOX 400
KALISPELL, MT.

GENERAL: CONTRACTOR MOVED CRUSHER TO ANOTHER PROJECT. TO RETURN TO LIBBY AREA STOCKPILES LATER.

OWEY STK PL. (NO. 41206) COMPLETED LAST REPORT.
T. FALLS STK PL. (NO. 41235) COMPLETED 3:30 A.M. 6-26-85
WITH ROYALITYS CRUSHED & STOCKPILED ALSO.

NO FURTHER WORK THIS PERIOD ON THIS PROJECT.

CONTRACTOR PLANS TO CRUSH IN TROY PIT 9-3-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-25-85

PROJECT NO.: F24-1(14)23 DATE SURVEY AUTHORIZED: 2-16-84

PROJ. NAME: GREENOUGH HILL NO. DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 10-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: MASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3 ± Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
278-1(4)0 Jackson Int. West	PMS Overlay & Widening	P.I.H.	0	0	—
M 0299(4) U1 Anaconda Streets	Overlay, Grading & Drainage	FIN DES.	0	100	4/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	P.I.H.	44	5	11/86
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	FIN DES	0	100	4/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	P.I.H	48	50	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	P.IH	88	60	1/87
M 0299(4) U2 Anaconda Streets	Reconstr., Sidewalk, Curb, Gutter & St. Dr.	P.IH	0	0	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	P.I.H.	182	40	1/86
F 49-1(4)2 Dillon-North	PMS Overlay & Widening	P.IH	32	5	—
F 46-3(1)42 15 Mi. NE Wisdom NE	PMS Overlay & Slope Flatten	P.I.H.	[illegible]	5	—
F HES 49-1(5)9 DILLON - TWIN BRIDGES	GUARDRAIL & SLOPE FLATTEN	P.I.H.	70,	10	5/87

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	FIN DES	0	100	6/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	0	85	1/86
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	7	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	20	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	0	7	3/86

vf6/na/cm

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Aug 85

PROJECT NO.: I ID 15-1(68)44
I ID 15-1(52)46 U3

CONTRACT AMOUNT: $ 5,996,110.85

PROJ. NAME: Armstead N&S, Pipe Organ N&S

CONTRACTOR: J.J. Welcome Construction Co., Inc.

LENGTH: 7.1 Miles

FROM (town): Redmond, WA 98052

COUNTY: Beaverhead

AWARD DATE: 2-8-85

CONTRACT TIME: 180 WD

DATE WORK STARTED: 5-24-85

ORDER TO PROCEED DATE: 2-10-85

PROBABLE COMPLETION DATE: June 86

% COMPLETE: 38%

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 44%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 30-45

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: P.O. Box 1342
Dillon, Montana 59725

GENERAL: Contractor has sub-grade roughed out from station 595 to 728. Station 728 to 830 + 50 is finished to blubtop. Construction Company has 14 scrapers, 4 D9 cats, 2 D8 cats, 2 patrols, 2 water trucks, 2 land levelers, 2 rollers, 2 backhoe, 2 front end loaders and 1 crane. There are 6 trucks hauling rock fill from borrow area, right of station 505, and placing the rock fill between station 456 and 464. Gilman Construction Company is crushing gravel, running two shifts and stock piling gravel on the site. Cop Construction has all major work completed on south bound bridge site located at station 710 + 86. They will begin stripping the bridge August 30, 1985 leaving only the clean-up work left.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMERON-SOUTH
LENGTH: 11.5 MI.
COUNTY: MADISON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE:
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-3-85

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: JIM GILMAN EXC. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 11-30-85
DATE WORK STARTED: 4-4-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-2-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA HAS NOT BEEN RECEIVED IN DISTRICT OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: RTF 13-1(8)9
PROJ. NAME: Raynolds Pass N.W.
LENGTH: 15.7 Miles
COUNTY: Madison
CONTRACT TIME: Sept 1, 1985
ORDER TO PROCEED DATE: 6-1-85
% COMPLETE: 100
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 8-19-85

CONTRACT AMOUNT: $ 275,262.00
CONTRACTOR: Riverside Contracting Inc.
FROM (town): Plains, MT 95859
AWARD DATE: April 3, 1985
DATE WORK STARTED: 8-14-85
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole F. Olson
TELEPHONE: 586-5074
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Seal & Cover Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 August 85

PROJECT NO.: I ID 15-1(68)44 / I ID 15-1(52)46 U3

CONTRACT AMOUNT: $5,996,110.85

PROJ. NAME: Armstead N&S,Pipe Organ N&S

CONTRACTOR: J.J. Welcome Construction Co.,Inc.

LENGTH: 7.1 Miles

FROM (town): Redmond, WA 98052

COUNTY: Beaverhead

AWARD DATE: 2-08-85

CONTRACT TIME: 180 WD

DATE WORK STARTED: 5-24-85

ORDER TO PROCEED DATE: 2-10-85

PROBABLE COMPLETION DATE: June 86

% COMPLETE: 38%

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 44%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 30-45

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: P.O. Box 1342
Dillon, Montana 59725

GENERAL: Contractor has sub-grade roughed out from station 595 to 728. Station 728 to 830+50 is finished to bluetop. Construction Company has 14 scrapers, 4 D9 cats, 2 D8 cats, 2 patrols, 2 water trucks, 2 land levelers, 2 rollers, 2 backhoe, 2 front end loaders and 1 crane. There are 6 trucks hauling rock fill from borrow area, right of station 575, and placing the rock fill between station 456 and 464. Gilman Construction Company is crushing gravel, running two shifts and stock piling gravel on the site. COP Construction has all major work completed on south bound bridge site located at station 710+86. They will begin striping the bridge August 20, 1985 leaving only the clean-up work left.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: RTI 15-1(74)74 RTF 29-1(11)57 ~~RTI 90-5(46)256~~

CONTRACT AMOUNT: $ 1,244,151.00

PROJ. NAME: Apex-Glen, Pi estone Pass Cardwell No. - Sappington Jct.

CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 49.5 Miles

FROM (town): Plains, Montana

COUNTY: Silver Bow, Madison Beaverhead, Jefferson

AWARD DATE: April 3, 1985

CONTRACT TIME: N/A

DATE WORK STARTED: Glen - 7/17/85, Cardwell-8/3/85 Pipestone 7/29/85

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK: 7

% TIME USED: N/A

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 26

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: Cardwell - 8/7/85, Pipestone - 8/10/85, Glen - 8/27/85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson

TELEPHONE: 494-3224

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: Box 3068
Butte, Montana

GENERAL:

Cardwell No. - Sappington Jct. - Seal and cover operations began on August 3 and was completed on August 4, 1985. Brooming and striping of roadway was completed on August 7, 1985.

Pipestone Pass North & South - Seal and cover operations began on August 6 and was completed on August 9, 1985. Brooming and striping was completed on August 10, 1985.

Glen - Apex - Seal and cover operations began on August 22 and was completed August 24, 1985. Brooming and striping of roadway was completed on August 27, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: I-IG 15-2(55)130
PROJ. NAME: Butte - North
LENGTH: 3.8 Miles
COUNTY: Silver Bow
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: 8-26-85
% COMPLETE: 1%
% TIME USED: 3%
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,034,165.64
CONTRACTOR: Sletten Construction
FROM (town): Great Falls, MT
AWARD DATE: 7-25-85
DATE WORK STARTED: 8-19-85
PROBABLE COMPLETION DATE: 11-1-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 hours

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, Montana 59702

GENERAL: Contractor started work clearing & grubbing on 8-19-85. Contractor started work excavating for footings on bridge on 8-27-85.

Engineering layout is 75% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: I-IG-15-2 (55)130
PROJ. NAME: Butte - North (structure)
LENGTH: 0.042 miles
COUNTY: Silver Bow
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Montana
AWARD DATE:
DATE WORK STARTED: 8-27-85
PROBABLE COMPLETION DATE: August 1986 (structure)
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 494-5894
ADDRESS: Butte,Montana

GENERAL: The contractor has completed structural lay out of Bents No. 1 thru No. 5 , excavation of Bent No. 1 footings, and is excavating Bent No. 3 footings.

Percentages complete are as follows: Bridge Survey Control 15%, and Structure Excavation 25%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130-Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: I-15-3 (42) 150 U2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 Miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 99
% TIME USED: 80
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 665,081.48
CONTRACTOR: Cop Constr. Co.
FROM (town): Billings, Mont.
AWARD DATE: April 29, 1984
DATE WORK STARTED: June 1, 1984
PROBABLE COMPLETION DATE: August 1985
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Mont. 59631

GENERAL: Placed concrete for Barrier Rail and finishing concrete for N.B. and S.B. Structures at Bernice and Basin Interchange. Some minor concrete finishing left.

All Items are 100% complete except for BD concrete which is 99% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: I-15-3 (42) 150 U-3

CONTRACT AMOUNT: $ 13,569,729.92

PROJ. NAME: Bernice-Basin

CONTRACTOR: Sletten Const. Co.

LENGTH: 6.9 Miles

FROM (town): Great Falls, Mont.

COUNTY: Jefferson

AWARD DATE: 4-10-84

CONTRACT TIME: 280 Working Days

DATE WORK STARTED: 5-29-84

ORDER TO PROCEED DATE: 5-26-84

PROBABLE COMPLETION DATE: 11-1-85

% COMPLETE: 68

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 69

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 70

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William G. Bork

TELEPHONE: 225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 18

ADDRESS: Basin, Mont.
Box 118

GENERAL: Blattner finishing dirt in several different Areas.
Sletten paving & Graveling in several different Areas.
Fisher crushing in Carlson pit.
O'Neill putting in pipe where needed .

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

40

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: I-15-3 (42) 150 U3
PROJ. NAME: Bernice - Basin
LENGTH: 0.32 miles
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: 5-28-84
% COMPLETE: 77%
% TIME USED: 69%
NO. MEN EMPLOYED: 33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,700,000.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: April 29, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: Nov. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiehe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Mont. 59631

"STRUCTURES"

GENERAL: Structure at Station 1083+54.00: Set Span No. 3 Type I (35-0) Prestressed Beams. They also, formed, placed and tied Reinforcing Steel and Concrete for Bent No. 4 Backwall. Structure at Station 1092+75.00:Formed, placed and tied Reinforcing Steel and Class BR Concrete for Barriers. They also, stripping and finishing Barriers, base of deck and overhangs. Dual Structure at Station 1110+25.50:Placed Abutment No. 3 (NB) Seal Concrete. The contractor also, finished forming,placing and tying Reinforcing Steel and Class AD Concrete for Abutment No. 3 (NB) Retaining Wall, Abutment Wall and Crossbeam. They also, removed Abutment No. 3 (NB) Shoring and Cribs then set Span No. 2 (NB) Type IV (60-0) Prestressed Beams. Dual Structure at Sta. 1135+70.00: Formed,placed and tied Reinforcing Steel for north and southbound Barriers. Also, doing stripping and finish work on Barriers, base of deck and overhangs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

41

CMS-14

DISTRICT: 2130-Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29,1985

PROJECT NO.: I15-3(42)150 U-3

PROJ. NAME: Bernice - Basin

LENGTH: 0.35 miles

COUNTY: Jefferson

CONTRACT TIME: 281 working days

ORDER TO PROCEED DATE: 5-28-85

% COMPLETE: 77

% TIME USED: 69

NO. MEN EMPLOYED: 33

CONTRACT AMOUNT: $ 2,700,000.00

CONTRACTOR: Sletten Construction Co.

FROM (town): Great Falls, Montana

AWARD DATE: April 29, 1984

DATE WORK STARTED: May 23, 1984

PROBABLE COMPLETION DATE: Nov. 1985

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962

ADDRESS: P.O. Box 118
Basin, Mt. 59631

GENERAL: Percent of items complete are as follows:Structure Excavation Type I 81%;Structure Excavation Type II 90%;HP14x73 Pile Furnish 92%;HP14x73 Pile Drive 92%;20"O.D. x ½" Pipe Pile Furnish 91%; 20"O.D. x ½" Pipe Pile Drive 90%; Reinforcing Steel 86%;Reinforcing Steel-Epoxy Coated 75%;Class AD 88%; Concrete Class BD 76%; Prestressed Beams Type IV 105' 70%;Prestressed Beams Type I 50' 50%;Prestressed Beams Type I35' 75%;Structural Steel 78%;Work Bridge 80%; Bridge Survey Controls 80%;Protective Coat 80%. All items that are not listed are 100% complete.

2.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

42

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1985

PROJECT NO.: I 15-3 (93)143 / I 15-3 (95)146

PROJ. NAME: ELK PARK - NORTH / BERNICE - SOUTH

LENGTH: 7.8

COUNTY: JEFFERSON

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 7-30-84

% COMPLETE: 83

% TIME USED: 60

NO. MEN EMPLOYED: 100

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,331,851.22

CONTRACTOR: WASHINGTON CONST. CO.

FROM (town): MISSOULA

AWARD DATE: 7-6-84

DATE WORK STARTED: 8-7-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C.J. FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: 17

TELEPHONE: 494-5894

ADDRESS: P.O. BOX 3068 BUTTE
OFFICE ELK PARK

GENERAL: WASHINGTON CONST. HAS COMPLETED ALL EXCAVATION ON BOTH PROJECTS EXCEPT IN THE QUARRY SITE FROM 670I TO 680I AND SLOPE LAY BACKS 690I TO 718I AND 728I TO 735I. CRUSHING 1½ C.B.C. AND HAULING THRU-OUT PROJECT. CLEMAN STARTED PAVING 8-15-85 AT 882+00 TO 764+50 SB BOTH LIFTS AND 460+80 TO 541I NB + SB LANES 1ST LIFT. JOHN-BOY CONST INSTALLING UNDER GROUND DRAINAGE SYSTEMS 628+50 TO 632+50, 633+90 TO 638+50 AND 743+25 TO 745+25. SWAN + SAN INSTALLED FENCE ON STOCKDRIVE LANE 665I TO 884I AND CBSN FENCE AT VARIOUS LOCATIONS. CAP CONST HAS COMPLETED STRUCTURES AND MISC. CONCRETE WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: I-15-3 (43) 143

PROJ. NAME: Elk Park North (structures)

LENGTH: 0.015 Miles

COUNTY: Jefferson

CONTRACT TIME: 280 working days

ORDER TO PROCEED DATE: 7-30-84

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 16,331,851.22 (prime)

CONTRACTOR: Washington Const. Co. (prime)
Cop Const. Co. (sub contractor)

FROM (town): Billings, Montana

AWARD DATE: 7-6-84

DATE WORK STARTED: 8-23-84 (structures)

PROBABLE COMPLETION DATE: Sept. 1985 (structures)

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 494-5894

ADDRESS: Butte, Montana

GENERAL: All work on the structures is complete except for some minor concrete finishing and cleanup.

All structural items are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: HES 29-1(9)50
PROJ. NAME: No. OF TWIN BRIDGES
LENGTH: 0.8 MI.
COUNTY: MADISON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 100
% TIME USED: 39
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-27-85

CONTRACT AMOUNT: $ 53,711.60
CONTRACTOR: H. A. CONST.
FROM (town): HAVRE, MT.
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-8-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: CAPRARA
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 683-6290
ADDRESS: P.O. BOX 1342
DILLON, MT. 59725

GENERAL: FINAL INSPECTION & ACCEPTANCE IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: RTF-HES 29-1(12)43

PROJ. NAME: Twin Bridges North

LENGTH: 6.5 Miles

COUNTY: Madison

CONTRACT TIME: 70 days

ORDER TO PROCEED DATE: July 8, 1985

% COMPLETE: 10.3%

% TIME USED: 26%

NO. MEN EMPLOYED: 15

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 932,804.55

CONTRACTOR: Glenn Rehbein Excavating, Inc.

FROM (town): Lino Lakes, Minnesota

AWARD DATE: May 1, 1985

DATE WORK STARTED: August 6, 1985

PROBABLE COMPLETION DATE: June 1986

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 494-3224

ADDRESS: Box 3068
Butte, Montana

GENERAL: Hauling from borrow area to various fill slopes. Contractor striping and replacing top soil. Laying necessary drain culverts. Sloping previously maintenance-widened fill slopes. Cutting digout areas to be removed. Crusher began arriving on project August 27, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: HES 46-2(1)68
PROJ. NAME: EAST OF WISE RIVER
LENGTH: 1.3 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 91
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-24-85

CONTRACT AMOUNT: $51,756.60
CONTRACTOR: L.A. CONSTRUCTION
FROM (town): HAVRE, MT.
AWARD DATE: 1-3-85
DATE WORK STARTED: 4-25-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-30-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JARVIN C. BROELL
TELEPHONE: 689-3234
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. BOX 46
WISDOM, MT. 59761

GENERAL: FINAL DATA HAS NOT BEEN RECEIVED IN DISTRICT OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: F-47-1(1)0

CONTRACT AMOUNT: $ 645,224.00

PROJ. NAME: Anaconda ~ Warm Springs

CONTRACTOR: Jim Gilmen Excavating, Inc.

LENGTH: 5.8 Miles

FROM (town): Butte, Mt.

COUNTY: Deer Lodge

AWARD DATE: 6-6-85

CONTRACT TIME: 60 working Days

DATE WORK STARTED: 7-25-85

ORDER TO PROCEED DATE: 8-8-85

PROBABLE COMPLETION DATE: 10-15-85

% COMPLETE: 96

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 47

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 20

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Erickson

TELEPHONE: 494-3224

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Butte, Mt.

GENERAL: Began Paving 8-2-85 & Completed on 8-9-85
Began Seal & Cover on 8-21-85 & Completed on 8-22-85
Striping Completed on 8-27-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: RTF 50-1(4)0
PROJ. NAME: W. YELLOWSTONE-NO.
LENGTH: 9.4 MI.
COUNTY: GALLATIN
CONTRACT TIME: 9-1-85
ORDER TO PROCEED DATE: 6-1-85
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $170,444.00
CONTRACTOR: RIVERSIDE CONTRACTING
FROM (town): PLAINS, MT. 59859
AWARD DATE: 4-3-85
DATE WORK STARTED: 7-12-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7-19-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: THIS PROJECT TIED TO: RTF 13-1(8)9, RTI 15-1(74)74, RTF 29-1(11)57 & RTF 90-5(46)256

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: F HES 50-2(14)55
CONTRACT AMOUNT: $ 1,265,183.25
PROJ. NAME: GALLATIN CANYON ROAD
CONTRACTOR: BALTRUSCH CONST. CO.
LENGTH: 6.3 MILES
FROM (town): HAURE
COUNTY: GALLATIN
AWARD DATE: 3/11/85
CONTRACT TIME: 60 W.O.
DATE WORK STARTED: 5/20/85
ORDER TO PROCEED DATE: 4/16/85
PROBABLE COMPLETION DATE: 8/15/85
% COMPLETE: 99.9
NO. DAYS WORKED PER WEEK:
% TIME USED: 98
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SHUYLER
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: COVER & SEAL WAS COMPLETED 8/19/85
STRIPING COMPLETED 8/22/85
SIGNING & DELINEATION COMPLETED 8/23/85
SEEDING & FERTILIZING WILL BE DONE IN ACCORDANCE TO SEEDING DATES.
CRUSHING 1/2" TYPE A GR 4 TOP SURF. FOR MAINTENANCE STOCKPILE BEGAN 8/27/85, THIS IS A SEPARATE AGREEMENT AND CONTRACT TIME WILL NOT BE ASSESSED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: F BRF 59-1(5)7
PROJ. NAME: CLYDE PARK SO.
LENGTH: 7.2 MI.
COUNTY: PARK
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 107
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-21-85

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: GILMAN EXC.
FROM (town): BUTTE, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-15-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: ~~586-7660~~ 586-9562
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL INSPECTION & ACCEPTANCE IS PENDING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: F 50-2(15)87

CONTRACT AMOUNT: $ 5606.00

PROJ. NAME: MAIN MALL FLASHERS

CONTRACTOR: LEWIS CONST CO

LENGTH: 0.0

FROM (town): GREAT FALLS

COUNTY: GALLATIN

AWARD DATE: JUNE 28 1985

CONTRACT TIME: SEPT 12 1985

DATE WORK STARTED: AUGUST 13, 1985

ORDER TO PROCEED DATE: July 19, 1985

PROBABLE COMPLETION DATE: August 15, 1985

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 3

% TIME USED: N/A

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: Aug 15, 1985

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: BLOSSOM

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 1110
Bozeman, MT 59715

GENERAL: The plan work has been completed. Notification of completion is being withheld until power is hooked up and the flashers are in operation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: IR-90-5(44)250

PROJ. NAME: Whitehall ~ Cardwell

LENGTH: 8.208 Miles

COUNTY: Jefferson

CONTRACT TIME: 120 Working Days

ORDER TO PROCEED DATE: 7-9-84

% COMPLETE: 99

% TIME USED: 96

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15

CONTRACTOR: Hilde Construction Co., Inc

FROM (town): Great Falls, Mt.

AWARD DATE: 6-8-84

DATE WORK STARTED: 7-6-84

PROBABLE COMPLETION DATE: 10-21-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Ericksen

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3224

ADDRESS: Butte, Mt.

GENERAL: No work on Project Thru This period.
Seeding will be completed after Oct. 15, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: IR 90-5(45)257
CONTRACT AMOUNT: $ 1,938,907.85
PROJ. NAME: CARDWELL - EAST
CONTRACTOR: HILDE CONST. CO., INC.
LENGTH: 7.2 MI.
FROM (town): GREAT FALLS, MT.
COUNTY: JEFFERSON
AWARD DATE: 12-14-84
CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 3-26-85
ORDER TO PROCEED DATE: 4-16-85
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 65
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 7-26-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JACK ERICKSON
TELEPHONE: 494-3224
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BUTTE, MT.

GENERAL: FINAL INSPECTION & ACCEPTANCE IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: IR 90-6(45)307 CONTRACT AMOUNT: $ 1868068.35

PROJ. NAME: Ben N Side-East CONTRACTOR: Meyer Const.

LENGTH: 5.4 miles FROM (town): Billings

COUNTY: Gallatin AWARD DATE: Jan 3, 1985

CONTRACT TIME: 90 Days DATE WORK STARTED: July 1, 1985

ORDER TO PROCEED DATE: April 16, 1985 PROBABLE COMPLETION DATE: August 31, 1985

% COMPLETE: 95 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 82 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: Varies NO. HOURS PER SHIFT: 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 7 ADDRESS: Box 1110

Bzn, Mt. 59715

GENERAL: All items are complete with the exception of guardrail adjustment, Concrete median island caps, attenuator, and final stripping.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1985

PROJECT NO.: I-90-7(49)341
PROJ. NAME: Springdale - West
LENGTH: 9.1
COUNTY: Park
CONTRACT TIME: 220 Work days
ORDER TO PROCEED DATE: Aug. 26-1985
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 12,120,042.00
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls
AWARD DATE: Aug. 1, 1985 ?
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 566

TELEPHONE: 222-8199
ADDRESS: 1122 West Front
Livingston Montana. 59047

GENERAL: Pre-Con held for the project in Bozeman area office on Aug. 16-85. Hilde plans on begining work after the 1st of Sept. Will plan on working on Structures & start work on the rock cut 77th. in last part of October.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1985

PROJECT NO.: IR-90-7(62)341
CONTRACT AMOUNT: $ 12,120,042.00
PROJ. NAME: Mission Interchange-East
CONTRACTOR: Hilde Const. Co.
LENGTH: 12.4 Miles
FROM (town): Great Falls
COUNTY: Park
AWARD DATE: Aug. 1- 1985
CONTRACT TIME: 220 Work days
DATE WORK STARTED: —
ORDER TO PROCEED DATE: Aug. 26-1985
PROBABLE COMPLETION DATE: —
% COMPLETE: —
NO. DAYS WORKED PER WEEK: —
% TIME USED: —
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: G.A. Sitton
TELEPHONE: 222-8199
NO. OF ENG. PERSONNEL EMPLOYED: 0-6
ADDRESS: 1122 West Front
Livingston, Montana 59047

GENERAL: Pre-Con held for the project on Aug. 16-1985. Work on this portion of contract won't be started until next year with the stockpiling of pl mix agg.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: RS 278-1(3)43
PROJ. NAME: JACKSON-NORTH
LENGTH: 7.3 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 85
% TIME USED: 60
NO. MEN EMPLOYED: 29
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,565,687.30
CONTRACTOR: REHBEIN EXC. INC.
FROM (town): LAKE LAKES, MINN.
AWARD DATE: 4-26-85
DATE WORK STARTED: 5-28-85
PROBABLE COMPLETION DATE: 6-20-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: TRYIN BRODELL
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 689-3234
ADDRESS: P.O. BOX 46
WISDOM, MT. 59761

GENERAL: GRAVEL OPERATIONS ARE COMPLETE AND PLANT MIX SHOULD BE COMPLETED IN A FEW DAYS.
SEAL & COVER OPERATIONS WILL COMMENCE WHEN WEATHER PERMITS IN '86.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-85

PROJECT NO.: M 1801 (4)
PROJ. NAME: East Park St.-Butte
LENGTH: 0.43 Miles
COUNTY: Silver Bow
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99 %
% TIME USED: 68 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 605,574.50
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, Montana
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-19-84
PROBABLE COMPLETION DATE: 10-25-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 6-20-85
PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, Montana 59702

GENERAL: Contractor shut-down awaiting seeding dates to complete work on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 4, 1985

PROJECT NO.: SMP 2099-85
PROJ. NAME: Maint. Stockpiles
LENGTH:
COUNTY:
CONTRACT TIME: 146 Work Days
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 45
% TIME USED: 51%
NO. MEN EMPLOYED: 5 to 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,470.00
CONTRACTOR: West Valley Const. Co
FROM (town): Anaconda
AWARD DATE: 3-11-85
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE: 10-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1- 10hr.
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 222-8199
ADDRESS: 1122 West Front
Livingston, Montana

GENERAL: West Valley finished crushing at Townsend on Aug. 1 & started moving to Castle Mt. site at White Sulphur. Started crushing in pit on 8-15-85. Some minor problems with gradations but was corrected. Tests running good on CTS & cover material.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-85

PROJECT NO.: M 5809(3)&M 5809(4)
CONTRACT AMOUNT: $ 231,694.50
PROJ. NAME: Mont. Ave.&Custer Ave.
CONTRACTOR: Maronick Const. Co. Inc.
LENGTH: 0.3 Miles
FROM (town): East Helena, Mont.
COUNTY: Lewis and Clark
AWARD DATE: July 27, 1984
CONTRACT TIME: 30 working days
DATE WORK STARTED: Sept. 17, 1984
ORDER TO PROCEED DATE: Aug. 27, 1984
PROBABLE COMPLETION DATE: July 10, 1985
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: -
% TIME USED: 100
NO. SHIFTS PER DAY: -
NO. MEN EMPLOYED: -
NO. HOURS PER SHIFT: -
ACTUAL COMPLETION DATE: July 12, 1985
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: July 16, 1985
EFFECTIVE OPENING DATE: -
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: 2701 Prospect Ave.
Helena, Mt.

GENERAL: A one man team working on final data. Final estimate and quantities to be submitted by September 15, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

61

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-85

PROJECT NO.: M5815(3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: 100 working Days
ORDER TO PROCEED DATE: 4-15-85
% COMPLETE: 78
% TIME USED: 87
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: Maronick Construction Co., Inc.
FROM (town): East Helena, Montana
AWARD DATE: September 28, 1984
DATE WORK STARTED: January 16, 1984
PROBABLE COMPLETION DATE: September 30, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect
Helena, Mt.

GENERAL: Progress has been good. Curbs, gutters and sidewalks are being placed. Gravel and paving of the roadway sections are being done also. Landscaping and ornamental walls are near completion. Lighting and overhead traffic lights are 75% complete. One man in office on quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

62

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 28, 1985

PROJECT NO.: BR 9016 (6)
PROJ. NAME: BRIDGE REPLACE & ADD. E. OF CANYON PARK
LENGTH: 0.017 MILES
COUNTY: GALLATIN
CONTRACT TIME: 65 W.D.
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: AVE 8
ACTUAL COMPLETION DATE: 8-12-85

CONTRACT AMOUNT: $ 153,296.10
CONTRACTOR: FLYNN CO. INC.
FROM (town): BILLINGS
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED: MAY 9, 1985
PROBABLE COMPLETION DATE: AUG. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JERRY BRANNM
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 222-8199
ADDRESS: BOX 1110
BOZEMAN

GENERAL: FLYNN CO. INC. COMPLETED BRIDGE RAIL FABRICATION. ONE-WAY SIGN COMPLETED PORTION SPLICING. L.A. CONST. COMPLETED ALL GRADING, CULVERTS, FENCING AND SURFACING.

ALL ITEMS WERE COMPLETED ON AUGUST 12, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: IR 90-6(46) 274 DATE SURVEY AUTHORIZED: 6-10-85

PROJ. NAME: P.C.L.P. Rehabilitation DATE WORK STARTED: 6-10-85

LENGTH: 33 Miles 4 LANE ESTIMATED COMPLETION DATE: 10-1-85 Phase 1

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Ole Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: F55-3(1)2 DATE SURVEY AUTHORIZED: July 17, 1985

PROJ. NAME: Legion Ave-Whitehall DATE WORK STARTED: July 23, 1985

LENGTH: 1.5 mi. ESTIMATED COMPLETION DATE: Aug 28, 1985

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: Allen Dougherty TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 31, 1985

PROJECT NO.: F49-1(2)4 DATE SURVEY AUTHORIZED: JULY 22, 1985

PROJ. NAME: DILLON-TWIN BRIDGES DATE WORK STARTED: JULY 22, 1985

LENGTH: 7 MI. ESTIMATED COMPLETION DATE: AUG. 22, 1985

DATE SUBMITTED TO DISTRICT: AUG. 22, 1985

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: BRF 29-1(13)5 (Iron Rod) DATE SURVEY AUTHORIZED: April 10, 1985

PROJ. NAME: Jefferson River Bridge DATE WORK STARTED: Work has not started on this project.

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1985

PROJECT NO.: F55-1(4)0 DATE SURVEY AUTHORIZED: 12/27/84

PROJ. NAME: Whitehall South DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1985

PROJECT NO.: F86-1(5)3 DATE SURVEY AUTHORIZED: July 23, 1985

PROJ. NAME: Bridger Canyon Slide DATE WORK STARTED: N

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1985

PROJECT NO.: RS 11-1(11) 49 DATE SURVEY AUTHORIZED: 9/10/85

PROJ. NAME: SLIDE CORRECTION SOUTH OF LIVINGSTON DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1985

PROJECT NO.: RS 235-1(1) 0 DATE SURVEY AUTHORIZED: NO REQUEST TO DATE

PROJ. NAME: E. VALLEY-CENTER DRIVE DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1985

PROJECT NO.: RS 278-1(4)0 DATE SURVEY AUTHORIZED: 5/17/85

PROJ. NAME: Jackson Int West DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1985

PROJECT NO.: RS 278-1(4)0 DATE SURVEY AUTHORIZED: 6/5/85

PROJ. NAME: Jackson Int West. DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1985

PROJECT NO.: BRS 422-1(1)0 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MADISON COUNTY DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1985

PROJECT NO.: BR 9025(6) DATE SURVEY AUTHORIZED: 4/3/85

PROJ. NAME: TEN MILE CREEK ON MCHUGH LANE DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1985

PROJECT NO.: BR 9029(7) DATE SURVEY AUTHORIZED: 5/14/84

PROJ. NAME: BRIDGE OVER BIG HOLE (9 MI. S.W. OF TWIN BRIDGES) DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: _____ DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG 30, 1985

PROJECT NO.: F184(14) DATE SURVEY AUTHORIZED: 8/26/85

PROJ. NAME: Deerlodge R/W DATE WORK STARTED: 8/29/85

LENGTH: — ESTIMATED COMPLETION DATE: 9/4/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hugh Dougherty TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

71

DISTRICT: Great Falls 3130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 2, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Final Design	0	97	4-22-86
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	212	32	8-18-87
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	4-20-89
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	168	99	11-29-85
F 10-2( )71 Big Sandy-RROP Removal	Grade, Gravel Surf. PMBS	Final P.I.H.	58	99	9-6-85
RS 552-1( )0 Sunburst-East	Gravel Surface	Final P.I.H.	88	100	8-12-85
F 24-5( )117 Simms-West	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	48	16	12-19-86
FR 10-1( )4 Great Falls-North	PMBS Overlay	Final P.I.H.	63	62	11-29-85
FR 57-1( )1 Belt-East	PMBS Overlay P.I.H.	Final P.I.H.	24	65	1-28-86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: GREAT FALLS-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: I.R. 15-5(79) 291
PROJ. NAME: Vaughn - North
LENGTH: 10.1 Miles
COUNTY: Cascade
CONTRACT TIME: 90+4 Working Days
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 88%
% TIME USED: 73%
NO. MEN EMPLOYED: *30 -40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,990,289.20
CONTRACTOR: American Asphalt
FROM (town): Missoula
AWARD DATE: 4-3-85
DATE WORK STARTED: 5-8-85
PROBABLE COMPLETION DATE: 9-15-85
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Frank Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 8-15

TELEPHONE: 727-4350
ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: The 3/4" C.T.S. - Gr. 2A was completed on 8-22-85 and the P.M.S. - Gr. B was completed on 8-20-85. O.G.F.C. was started on 8-21-85. Sub-contractor/D.B.E. Alpine Asphalt & Building is doing the Traffic Control for all operations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 2, 1985

PROJECT NO.: IR 15-5(80)257
CONTRACT AMOUNT: $3,392,305.45
PROJ. NAME: CASCADE - ULM
CONTRACTOR: HILDE CONST CO. INC.
LENGTH: 13.9 MILES
FROM (town): GREAT FALLS
COUNTY: CASCADE
AWARD DATE: 4-30-85
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: 7-24-85
ORDER TO PROCEED DATE: 5/28/85
PROBABLE COMPLETION DATE: 8-15-85
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 29
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 10~12
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. EDDERSON
TELEPHONE: 727-4350 738-4319
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: DEPT OF HIGHWAYS
GREAT FALLS MONT

GENERAL: HILDE CONST CO; INC CRUSHING & STOCKPILING TYPE "B" PLANT MIX AGGREGATE, 1½" SELECT SURF, ¾" CTS, ⅜" OPEN GRADED FRICTION COURSE. APPROX COMPLETION DATE 9-5-85.

PAVING OPERATIONS ARE PLANNED FOR APPROX 9-16-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/2/85

PROJECT NO.: IR 15-2(21)323
PROJ. NAME: BERDY N & S
LENGTH: 11.6 MILES
COUNTY: TETON & PONDERA
CONTRACT TIME: 120 WD + 16
ORDER TO PROCEED DATE: JULY 30, 84
% COMPLETE: 99
% TIME USED: 90
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.76
CONTRACTOR: SCETTEN
FROM (town): GT. FALLS, MT
AWARD DATE: JULY 6, 84
DATE WORK STARTED: JULY 30, 84
PROBABLE COMPLETION DATE: OCT. 85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DANIEL L. BLACK
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 278-7931
ADDRESS: BOX 1301
CONRAD, MT

GENERAL: NO WORK
SEEDING WILL BE COMPLETED THIS FALL

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: I.R. 15-7 (22) 334
PROJ. NAME: Conrad North & South
LENGTH: 9.0 Miles
COUNTY: Pondera
CONTRACT TIME: 90 Working Days (+2)
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 95%
% TIME USED: 79%
NO. MEN EMPLOYED: 20-40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,237,568.50
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 24, 1985
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbakker
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: contractor completed Open Graded Friction Course operations 8-12-85.

Sub-contractor Interstate Specialties began paint striping operations 8-26-85 and plans to be completed 8-29-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 2, 1985

PROJECT NO.: F-BHF 1-3 (8) 209
PROJ. NAME: Two Medicine Br. E&W
LENGTH: 4.0 Miles
COUNTY: Glacier
CONTRACT TIME: 150 W?D
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 40
% TIME USED: 42
NO. MEN EMPLOYED: 37
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,559,597.04
CONTRACTOR: Sletten Construction Company
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 16, 1985
PROBABLE COMPLETION DATE: June 30, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 to 2
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 16

TELEPHONE: 338-2610
ADDRESS: P.O. Box 1199

GENERAL: Progress to date consists of work on structure and roadway sub-grade throughout project. Sub-grade completed from station 80+00 to 208+00. One lift 1½" CBC has been placed on right land from station 102+00 to station 130+00 and all lifts from station 130+00 to station 208+00. Pipe is being installed as roadway progresses. Contractor contemplates starting cement treated base on Thursday, August 29, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: RTF 1-3(13)247

PROJ. NAME: Cut Bank - West

LENGTH: 7.7 miles

COUNTY: Glacier County

CONTRACT TIME: Cal. date 8/31/85

ORDER TO PROCEED DATE: 6/1/85

% COMPLETE: 100%

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 7/20/85

CONTRACT AMOUNT: $ 105,781.50

CONTRACTOR: Baltrusch Const. Co., Inc.

FROM (town): Havre, Montana

AWARD DATE: 4/3/85

DATE WORK STARTED: 7/17/85

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/22/85

EFFECTIVE OPENING DATE: 7/22/85

PROJECT MANAGER: Gordon Treftz

TELEPHONE: 265-6821

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: The project was completed on 7/20/85. One man preparing Final for submittal to District office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: RTF 1-3(14)256

PROJ. NAME: Cut Bank - East

LENGTH: 8.9 miles

COUNTY: Glacier & Toole

CONTRACT TIME: Cal. date 8/31/85

ORDER TO PROCEED DATE: 6/1/85

% COMPLETE: 100%

% TIME USED:

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 148,570.00

CONTRACTOR: Baltrusch Const. Co., Inc.

FROM (town): Havre, Montana

AWARD DATE: 4/3/85

DATE WORK STARTED: 7/15/85

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7/19/85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/22/85

EFFECTIVE OPENING DATE: 7/22/85

PROJECT MANAGER: Gordon Treftz

TELEPHONE: 265-6821

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: The project was completed on 7/19/85. One man preparing submittal for Final to District office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

SEAL & COVER PROJECTS
RTF 1-6(8)342, Rudyard - Gildford, 12.6 miles, Hill Co.
RTF 1-7(6)414, Zurich - Harlem, 7.3 miles, Blaine Co.
RTF 1-8(8)446, Dodson - West, 7.5 miles, Phillips Co.
RTF 1-8(9)492, Saco - West, 7.0 miles, Phillips Co.

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: SEE ABOVE
PROJ. NAME:
LENGTH:
COUNTY:
CONTRACT TIME: Calendar date 9/15/85
ORDER TO PROCEED DATE: 6/1/85
% COMPLETE: 78%
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,986.48
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana
AWARD DATE: 4/3/85
DATE WORK STARTED: 6/14/85
PROBABLE COMPLETION DATE: 9/15/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: There has been no work by the contractor this reporting period. The Rudyard- Gildford, Zurich - Harlem & Saco - West projects are complete. The Dodson - West project remains to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

80

DISTRICT: 3680-Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/2/85

PROJECT NO.: F-HES 1-4(7) 280
PROJ. NAME: SHELBY-EAST
LENGTH: 11.8 MILES
COUNTY: TOOLE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: APRIL 16, 85
% COMPLETE: 20
% TIME USED: 92
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,533,671.50
CONTRACTOR: Meyer
FROM (town): Billing, MT
AWARD DATE: 12/5/84
DATE WORK STARTED: 7/23/85
PROBABLE COMPLETION DATE: MAY, 86
NO. DAYS WORKED PER WEEK: 5 TO 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DANIEL L. GRAAK
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 434-5722
ADDRESS: SHELBY

GENERAL: Meyer Construction started Producing and Placing Grade & Front Rock on August 27, 1985. The Lengthening of the Approach Culverts is 75% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 2, 1985

PROJECT NO.: RTF 9-1(2)0 RTF 60-1(1)26 RTF 80-1(30)0

CONTRACT AMOUNT: $ 654,583

PROJ. NAME: Bowmans Corner - N & S Neihart N & S

CONTRACTOR: Baltrusch Const. Co.

LENGTH: Ft. Benton - S.E. 49.7 miles

FROM (town): Havre, MT

COUNTY: Lewis & Clark, Meagher, Cascade & Chouteau

AWARD DATE: 4-3-85

CONTRACT TIME: Comp. date: 9-1-85

DATE WORK STARTED: 4-29-85

ORDER TO PROCEED DATE: 6-1-85

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7-31-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson W. Smith

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Great Falls

GENERAL: Project was completed July 31, 1985. Project Managers are preparing Final for submittal to District Office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

62

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: F 1-6(6)379

PROJ. NAME: Havre Weigh Station

LENGTH: N/A

COUNTY: Hill

CONTRACT TIME: 150 working days

ORDER TO PROCEED DATE: 8/5/85

% COMPLETE: 1%

% TIME USED: None

NO. MEN EMPLOYED: 3

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 565,847.65

CONTRACTOR: Baltrusch Const. Co., Inc.

FROM (town): Havre, Montana

AWARD DATE: 6/28/85

DATE WORK STARTED: 8/12/85

PROBABLE COMPLETION DATE: Oct. 1986

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Steen

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 265-6821

ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: A sub-contractor, L.A. Construction, began work on the project on 8/12/85 doing some clearing & grubbing work and excavating the basement area for the scale house. The prime contractor has been installing construction signs and anticipates to begin crushing and stockpiling crushed base course on 8/29/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: RTF-HES 10-3(7)91

PROJ. NAME: Box Elder - Havre

LENGTH: 13.6 miles

COUNTY: Hill

CONTRACT TIME: 150 working days

ORDER TO PROCEED DATE: 8/5/85

% COMPLETE: 1%

% TIME USED: None

NO. MEN EMPLOYED: 10

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,978,298.90

CONTRACTOR: Baltrusch Const. Co., Inc.

FROM (town): Havre, Montana

AWARD DATE: 6/28/85

DATE WORK STARTED: 8/5/85

PROBABLE COMPLETION DATE: Oct. 1986

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 265-6821

ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: A sub-contractor, McIntyre Const. Co., began work on the project 8/5/85 extending the concrete box culverts. The work on this item is 35% complete. The prime contractor has been installing construction signs and anticipates to begin crushing and stockpiling crushed base course on 8/29/85.

The engineering crew has been staking the roadway, drainage structures and cross sectioning borrow areas.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: F-HES 10-3(9)110

PROJ. NAME: U.S. 2 - South

LENGTH: 1.8 miles

COUNTY: Hill

CONTRACT TIME: 150 working days

ORDER TO PROCEED DATE: 8/5/85

% COMPLETE: 1%

% TIME USED: None

NO. MEN EMPLOYED: 3

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 705,631.40

CONTRACTOR: Baltrusch Const. Co., Inc.

FROM (town): Havre, Montana

AWARD DATE: 6/28/85

DATE WORK STARTED: 8/6/85

PROBABLE COMPLETION DATE: Oct. 1986

NO. DAYS WORKED PER WEEK: 2

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 265-6821

ADDRESS: P. O. Box 111
Havre, Montana 59501

GENERAL: The contractor began work on the project on 8/6/85 doing some grading work in the ditch areas. The contractor has been installing construction signs and anticipates to begin crushing and stockpiling crushed base course on 8/29/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

85

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 2, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
CONTRACT AMOUNT: $ 4,243,653.15
PROJ. NAME: Bowmans Corners-North East
CONTRACTOR: Hilde Construction Co., Inc.
LENGTH: 7.8 Miles
FROM (town): Great Falls, Mt.
COUNTY: Lewis & Clark
AWARD DATE: January 3, 1985
CONTRACT TIME: 120 Working Days
DATE WORK STARTED: March 27, 1985
ORDER TO PROCEED DATE: 4/16/85
PROBABLE COMPLETION DATE: May 31, 1986
% COMPLETE: 70%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 74%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 15
NO. HOURS PER SHIFT: 9 Hr.
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walter D. Smith
TELEPHONE: 264-5310
NO. OF ENG. PERSONNEL EMPLOYED: 7+
ADDRESS: P.O. Box 1359
Great Falls, MT. 59403

GENERAL: Hilde Construction: Engaged in ripping up & relaying existing roadway mat, hauling & laying gravel courses and applying prime oil. Stahly Engineering: Intermittent subgrade & 1½" C.B.C. bluetop work. Ros-Mar: Installing fence and left the project 8/6/85. They will return later to complete the fencing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

86

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 2, 1985

PROJECT NO.: F-HES 24-3(11)83
PROJ. NAME: Rogers Pass - West
LENGTH: 8.1 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 7/8/85
% COMPLETE: 5%
% TIME USED: 7%
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,660,615.00
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, Mt.
AWARD DATE:
DATE WORK STARTED: August 26, 1985
PROBABLE COMPLETION DATE: June 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, Mt.

GENERAL: American Asphalt: Began cold recycle operations and setting up the crusher on 8/26/85. Began crushing plant mix aggregate on 8/28/85.
Alpine Asphalt & Building, Inc.: Began work on 8/26/85 engaged in traffic control work.
Frank Gurney, Inc.: Began work on 8/26/85 engaged in installing guardrail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 2, 1985

PROJECT NO.: RTF60-2(15)71
PROJ. NAME: BELT-EAST & WEST
LENGTH: 10.60 MILES
COUNTY: CASCADE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 10
% TIME USED: 76
NO. MEN EMPLOYED: 60-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,280,583.45
CONTRACTOR: SLETTEN CONST CO; INC.
FROM (town): GREAT FALLS
AWARD DATE: MARCH 11, 1985
DATE WORK STARTED: 4-29-85
PROBABLE COMPLETION DATE: 6-15-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: ~~10~~ 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. ENDERSON
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727-4350 738-4319
ADDRESS: DEPT OF HIGHWAYS
GREAT FALLS BELT

GENERAL: SUB CONTRACTOR FAUST CONST ENGAGED IN CRUSHING & STOCK PILING TYPE "B" PLANT MIX AGGREGATE ON 8-27-85.

NO OTHER WORK ON PROJECT UNTIL HOT PLANT ARRIVES APPROX. FIRST PART OF OCTOBER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

8

DISTRICT: GREAT FALLS-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: M.B.P. 60-2(17) 95
PROJ. NAME: Warden Bridge-Painting
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: Complete by 10-15-85
ORDER TO PROCEED DATE: -------
% COMPLETE: 79%
% TIME USED: 71%
NO. MEN EMPLOYED: 2-5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 119,300.00
CONTRACTOR: Rainbow Painting Co.
FROM (town): Great Falls
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-30-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Frank Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 727-4350
ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: Contractor is 90% complete with the superstructure painting and 50% complete(Northside) of the Handrail. Project as a whole is 79% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: HES 215-1 (3) 4
PROJ. NAME: Kevin Slope Flattening
LENGTH: 0.0 Miles
COUNTY: Toole
CONTRACT TIME: 20 Working Days
ORDER TO PROCEED DATE: 7-8-85
% COMPLETE: 99%
% TIME USED: 80%
NO. MEN EMPLOYED: 4-6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 15,000.00
CONTRACTOR: L.A. Construction
FROM (town): Havre, MT
AWARD DATE: June 6, 1985
DATE WORK STARTED: July 19, 1985
PROBABLE COMPLETION DATE: Oct. 30, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Contractor completed installing delineators and curve sign. Only a small amount of seeding left to be completed. Waiting for seeding dates.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GREAT FALLS - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 2, 1985

PROJECT NO.: RS 318-1(2)9

PROJ. NAME: Sollio Rd. - Conrad - East

LENGTH: 9.8 Miles

COUNTY: Pondera

CONTRACT TIME: 70 Working Days

ORDER TO PROCEED DATE: 4-16-85

% COMPLETE: 100

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 7-17-85

CONTRACT AMOUNT: $ 1,010,934.93

CONTRACTOR: Baltrusch Const.

FROM (town): Havre, Mt.

AWARD DATE: 12-5-84

DATE WORK STARTED: 4-22-85

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Conrad, Mt. 59425

GENERAL: Project was completed 7-17-85. One man preparing final for submittal to District office

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 2, 1985

PROJECT NO.: HES 227-1(9)5
CONTRACT AMOUNT: $ 114,607.00
PROJ. NAME: TEACH CURVE CORRECTION
CONTRACTOR: UNITED MATLS CO.
LENGTH: 0.15 MILES
FROM (town): GREAT FALLS
COUNTY: CASCADE
AWARD DATE:
CONTRACT TIME: 20 W.D.
DATE WORK STARTED: N/A
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: OCT 15-1985
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: N/A
% TIME USED: 0
NO. SHIFTS PER DAY: N/A
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: N/A
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. ELDERSON
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: DEPT OF HIGHWAYS
GREAT FALLS

GENERAL: NO WORK ACTIVITY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: RS 432-2(1)40

PROJ. NAME: Rudyard - South

LENGTH: 6.006 miles

COUNTY: Hill

CONTRACT TIME: 60 working days

ORDER TO PROCEED DATE: 4/29/85

% COMPLETE: 0%

% TIME USED: 48%

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 730,133.60

CONTRACTOR: American Asphalt Inc.

FROM (town): Kalispell, Montana

AWARD DATE: 4/3/85

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 10/11/85

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 265-6821

ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: There has been no work on the project this reporting period. The pit reclamation plans are approved by the State Lands Board and the air quality permits have been issued. The engineering layout is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GREAT FALLS-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

I.R. 15-5(78) 278
M-RRS 5201(7)

PROJECT NO.: M 5203(3)

CONTRACT AMOUNT: $ 4,725,993.00

PROJ. NAME: 6th St, 4th Ave SW,Appr Modification

CONTRACTOR: Sletten Construction Co.

LENGTH: 1.0 Miles

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: August 1, 1985

CONTRACT TIME: 180 Working Days

DATE WORK STARTED: August 19, 1985

ORDER TO PROCEED DATE: Aug. 26, 1985

PROBABLE COMPLETION DATE: Oct. 15, 1986

% COMPLETE: 2%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 2%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3-15

NO. HOURS PER SHIFT: 8-10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Frank Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1-7

ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: Sub-contractor/D.B.E. Swan & Sons began work on 8-19-85 trimming and cutting down trees on 6th St. S.W. He began dirt operations on 8-27-85 and plans to complete rough grading on 6th St. S.W. on 8-30-85. Prime contractor Sletten construction began operations on 8-19-85 with setting Traffic Control signing.Sletten plans to begin working on the excavation for and building of the pump house just south of the railroad on 9-3-85. Sub-contractor Orlander Contracting plans to begin installing the underground water and sewer on 9-2-85. Lewis Const. & Interstate Specialties plan to begin operation the middle of September. Interstate striped 4th St. S.W. on 8-20-85. Dirt operation by Swan is limited form 1st Alley S.W. to 5th Ave. S.W.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GREAT FALLS-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: H.E.S. 5209(3)
PROJ. NAME: Various Intersections-Gt. Falls
LENGTH: 0.0 MILES
COUNTY: Cascade
CONTRACT TIME: Complete by 12-31-85
ORDER TO PROCEED DATE: 7-22-85
% COMPLETE: 10%
% TIME USED: 22%
NO. MEN EMPLOYED: 2-3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 89,439.50
CONTRACTOR: Lewis Construction Co.
FROM (town): Great Falls
AWARD DATE: June 28, 1985
DATE WORK STARTED: July 22, 1985
PROBABLE COMPLETION DATE: 11-31-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Frank Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 727-4350
ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: Contractor has placed conduit and concrete for 2 of the three intersections. He plans to complete the replacement of concrete in the areas disturbed by his operations and then move to the last intersection @ 5th St. and 1st Ave. South. He will begin setting the standards when all his material has arrived.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GREAT FALLS-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: M 5219(1)
PROJ. NAME: 38th St. & 2nd Ave. North
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 48%
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: Livesay Traffic Maint.
FROM (town): Great Falls
AWARD DATE: 10-31-84
DATE WORK STARTED: 6-10-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7-12-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-24-85
EFFECTIVE OPENING DATE: 7-12-85
PROJECT MANAGER: Frank Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: All work on the subject project is 100% complete with the state working on pre-checking notes and the Final Estimate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-85

PROJECT NO.: M5708(4) M5701(2)

PROJ. NAME: 2nd & 3rd St 5th & 10th St

LENGTH: N.A

COUNTY: Hill

CONTRACT TIME: Calendar Date

ORDER TO PROCEED DATE: 6-25-85

% COMPLETE: 100

% TIME USED: NA

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: 7-3-85

CONTRACT AMOUNT: $ 68,270.85

CONTRACTOR: Lindsay Traffic Maint. Inc.

FROM (town): Great Falls

AWARD DATE: June 6, 1985

DATE WORK STARTED: June 19, 1985

PROBABLE COMPLETION DATE: 7-3-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-3-85

EFFECTIVE OPENING DATE: 7-3-85

PROJECT MANAGER: G. Steen

TELEPHONE: 265-6821

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: Havre, Mt

GENERAL: Contractor completed work on both projects 7-3-85.
One to Two men working on final. Final completed and turned in to Dist office 8-30-85.
Last report by field project personnel.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-85

PROJECT NO.: BHM 5710 (3)
PROJ. NAME: BNRR-O-PASS - Havre
LENGTH: 0.2
COUNTY: Hill
CONTRACT TIME: 220 + 12
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 60
% TIME USED: 54
NO. MEN EMPLOYED: 4-21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,560,292.61
CONTRACTOR: Markel Construction Inc.
FROM (town): Bozeman, Mt.
AWARD DATE: 7-27-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 5-1-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Steen
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 265-6821
ADDRESS: Havre, Mt.

GENERAL: (Phase #1) All decking has been placed; Ped railing & Guard fence in place; painting of rail in progress. Temporary approachs have been placed Bent #1 & Bent #31. Contractor plans on putting traffic on Phase #1 portion of structure 8-30-85. Rubber contraction joints to be placed at latter date. Lighting system in place.
(Phase #2) No work until traffic re-routed to Phase #1. work to start 9-3-85 weather permitting

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 2, 1985

PROJECT NO.: BR 9037 (9)
PROJ. NAME: Dry Fork Marias Bridge
LENGTH: Bridge & Approaches
COUNTY: Pondera
CONTRACT TIME: 75 Working Days
ORDER TO PROCEED DATE: July 8, 1985
% COMPLETE: 92
% TIME USED: 51
NO. MEN EMPLOYED: 8-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 169,655.50
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls
AWARD DATE: June 6, 1985
DATE WORK STARTED: July 1, 1985
PROBABLE COMPLETION DATE: Sept. 14, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Thomson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls, Montana

GENERAL: All Structure Work is Complete except Bridge Railings.

All Approach Work is Complete except Guardrail.

Some Fencing, Topsoil & Seeding, and Cleanup remain.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: S.M.P. 0799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: ----------
COUNTY: Various
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 60%
% TIME USED: 68%
NO. MEN EMPLOYED: 5-8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $474,700.00
CONTRACTOR: Konitz Contracting
FROM (town): Lewistown, MT
AWARD DATE: March 11, 1985
DATE WORK STARTED: May 20, 1985
PROBABLE COMPLETION DATE: Oct. 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2-4

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Contractor began crushing operations 7-29-85 at the Dutton pit No. 043113 and crushed out 5289 tons of out of spec. material. Moved to Choteau pit while searching for new source for the Dutton stockpile.

Contractor moved to the Choteau pit No. 043137 8-7-85 and completed crushing 10,000.00± tons8-26-85.

Contractor moved crusher to Bowmans Corner pit No. 043107 and began crushing operations 8-27-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

100

CMS-16

DISTRICT: GREAT FALLS-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GREAT FALLS-SOUTH ARTERIAL DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: ????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: BRS 396-1(1)9 DATE SURVEY AUTHORIZED: 2/22/85

PROJ. NAME: Near Savoy DATE WORK STARTED: _____

LENGTH: Bridge Structures ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: RS 338-1(1)7 DATE SURVEY AUTHORIZED: 9/14/84

PROJ. NAME: North of Harlem - Hogeland DATE WORK STARTED: _____

LENGTH: 8.8 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: RS 338-1(1) DATE SURVEY AUTHORIZED: 9/14/84

PROJ. NAME: North of Harlem - Hogeland DATE WORK STARTED: _____

LENGTH: 6.4 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GREAT FALLS-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: R.S. 330-1(1) 0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH-(MID. SECTION) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 MILES ESTIMATED COMPLETION DATE: ?????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 50%

??????? --- Pending availability of D.O.H. Land Surveyor to re-establish section corners

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: GREAT FALLS-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1985

PROJECT NO.: R.S. 330-1(6) 0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH (NORTH SECTION) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: ?????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: BRS 241-1(3)11 DATE SURVEY AUTHORIZED: 2/22/85

PROJ. NAME: East Fork Wayne Creek N.E. of Harlem DATE WORK STARTED:

LENGTH: Bridge Structure ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GREAT FALLS-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 28, 1985

PROJECT NO.: R.S. 228-2(5) 30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 Miles South- Fort Benton South DATE WORK STARTED: 1-15-85

LENGTH: 10.0 Miles ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: RS 228-2(6)22 DATE SURVEY AUTHORIZED: March 25, 1985

PROJ. NAME: Highwood N.E. DATE WORK STARTED: _____

LENGTH: 6.7 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Not Assigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: - 0 -

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: F 80-1(2)3 DATE SURVEY AUTHORIZED: April 29, 1985

PROJ. NAME: 1 Mi. S.E. of Ft. Benton DATE WORK STARTED: _____

LENGTH: 0.8 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Not Assigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: - 0 -

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 2, 1985

PROJECT NO.: F 24-4(5)56 DATE SURVEY AUTHORIZED: July 23, 1985

PROJ. NAME: Helmville Junction - East DATE WORK STARTED: August 19,1985

LENGTH: 12.2 Miles ESTIMATED COMPLETION DATE: July 86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: BRF 24-3(12)78 DATE SURVEY AUTHORIZED: Sept. 26, 1984

PROJ. NAME: East of Lincoln DATE WORK STARTED: _____

LENGTH: N/A STR. & APPS. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Not Assigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: -0-

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 2, 1985

PROJECT NO.: RF 24-3(3)76 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Rogers Pass - East DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: Oct. 15, 1985

DATE SUBMITTED TO DISTRICT: August 23, 1985

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 4± % COMPLETE: 99%

Survey complete except for possible further section line ties.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/2/85

PROJECT NO.: BRF 21-1(2)-3 DATE SURVEY AUTHORIZED: 10/29/84

PROJ. NAME: IRR. CANAL S.W. of Conrad DATE WORK STARTED: ~

LENGTH: 0.6 miles ESTIMATED COMPLETION DATE: 12/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Daniel L. Black TELEPHONE: 278-7971

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/85

PROJECT NO.: F 1-7(4)430 DATE SURVEY AUTHORIZED: 8/17/84

PROJ. NAME: Fort Belknap - East DATE WORK STARTED: 12/3/84

LENGTH: 16.3 miles ESTIMATED COMPLETION DATE: Aug. 1986

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: BRF 1-4(8)303 DATE SURVEY AUTHORIZED: Feb. 22, 1985

PROJ. NAME: No. Fk. Willow Creek DATE WORK STARTED: _____

LENGTH: N/A STR. & APPR. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Not Assigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: -0-

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 2, 1985

PROJECT NO.: F 1-3 (12) 225 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Browning - Cut Bank DATE WORK STARTED: _____

LENGTH: 22.5 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. BROWN TELEPHONE: 338-2610

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

No work on this project this reporting period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: IR15-7(23)343 DATE SURVEY AUTHORIZED: July 26, 1985

PROJ. NAME: North of Conrad North DATE WORK STARTED: _____

LENGTH: 11.0 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Not Assigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: - 0 -

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
0128 F 26-1(1)3 Sidney - North Dakota Line	Gr., Gravel, PMS And Structure	Final Design	12	70%	10/31/85
0626 F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.	49	25%	11/01/85
0607 F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.	24	20%	12/01/85
0599 FR 1-10(12)639 Culbertson - West	PMS Overlay & Widening	Final Design		70%	12/01/85
0829 F 1-8(6)500 Saco - East	PMS Overlay & Major Widening	Prelim. P.I.H.	58	10%	03/01/86
0681 RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	09/01/86
0830 RS 438-1(4)0 Nashua - North	PMS Overlay	Comp. of Survey		0%	10/01/86
0595 F 25-1(6)0 Circle - North	PMS Overlay & Major Widening	Final P.I.H.	34.5	55%	11/01/86
0675 RS 344 -1 (5)29 7.5 Miles West of Froid	PMS Overlay & Widening	Prelim. P.I.H.		5%	12/01/86
0828 F 57-6(2)281 Circle - East	PMS Overlay	Comp. of Survey		0%	12/01/86
0529 BRF 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	Prelim. P.I.H.	75.5	15%	06/01/87
0796 RS 517-1(1)0 Coalridge - West	PMS Overlay	Comp. of Survey		0%	07/01/87
0596 F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay, Major Widening & STRS.	Comp. of Survey		0%	10/01/87
0585 F 62-2(6)12 S. of Culbertson	G., GS., PMS. & STRS.	Comp. of Survey		0%	06/01/89
0767 M 5008(1) Sarg. Ave. & Allard St.-Glv.	G., GS., PMS., STM-SWR. & S-Walk	Prelim. P.I.H.		5%	07/01/90
		TOTAL =	253 Hours		

DISTRIBUTION: ORIGINAL - CONSTRUCTION BUREAU
CC - DISTRICT OFFICE
ORIGINATING OFFICE

RW/tle/U/BKUP

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO. IR000B(5) & F000B(11) CONTRACT AMOUNT: $1,023,152.00
PROJ. NAME: weigh Scales CONTRACTOR: Morgen & Oswood
LENGTH: — FROM (town): Great Falls, MT.
COUNTY: Various Counties AWARD DATE: 11-5-84
CONTRACT TIME: 130 W.D. DATE WORK STARTED: 4-1-85
ORDER TO PROCEED DATE: 3-1-85 PROBABLE COMPLETION DATE: 10-30-85
% COMPLETE: 70 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 66 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 12 NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Glendive, MT. 59330

GENERAL: Progress has been good. The following work was accomplished by the Contractors.
Glendive District - Completed except for the installation of the heaters at some sites.
Butte District - work in progress on the installation of the heaters at all sites.
Missoula District - placing Concrete for slabs at the drummond sites. New Scale pits Completed at Lolo & Kalispell sites, presently placing gravel at the Lolo site.
Great Falls District - work in progress for the new Scale pit. at the shelby (S.B.) site.
Billings District - Harlowton Scale site Completed. The demolation Crew is presently working at the Crow Agency Scale site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: SEVEN SEAL PROJECTS
CONTRACT AMOUNT: $ 1,396,076.00
PROJ. NAME: VARIOUS COUNTIES
CONTRACTOR: BALTRUSCH CONSTR. CO. INC.
LENGTH: 103.3 MILES
FROM (town): HAVRE
COUNTY: SIX COUNTIES
AWARD DATE: APRIL 3, 1985
CONTRACT TIME: COMPLETED BY 9-1-85
DATE WORK STARTED: 5-9-85
ORDER TO PROCEED DATE: 4-22-85
PROBABLE COMPLETION DATE: 8-23-85
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5 TO 6
% TIME USED:
NO. SHIFTS PER DAY: 1 TO 3
NO. MEN EMPLOYED: 25 TO 43
NO. HOURS PER SHIFT: VARIOUS
ACTUAL COMPLETION DATE: 8-23-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
TELEPHONE: 654-1786
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: BOX 176
DODSON, MT. 59524

GENERAL: CONTRACTOR BEGAN SEAL & COVER OPERATIONS ON PROJECT RTF 37-3(3) 85 BROADUS - N.W. ON 8-1-85 AND COMPLETED 8-5, BEGAN OPERATIONS ON RTF 27-3(3) 55 WIBAUX-SOUTH ON 8-7 AND COMPLETED ON 8-10, STARTED AND COMPLETED RTF 20-2(10) 29 SAVAGE-NES ON 8-14, BEGAN RTF 57-7(7) 317 GLENDIVE N.W. 8-15 AND COMPLETED 8-19-85 THIS, COMPLETED ALL THE SEAL & COVER APPLICATION IN CONTRACT.
SUBCONTRACTOR MARK RITE LINES COMPLETED THE PAVEMENT MARKINGS ON 8-21-85.
ABCON REMOVED CONSTRUCTION SIGNING ON 9-23-85.
ALL ITEM IN THE CONTRACT ARE 100 PERCENT COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: RTF-HES 1-10 (14) 648
CONTRACT AMOUNT: $ 1,013,125
PROJ. NAME: Bainville-West
CONTRACTOR: Portable Pavers
LENGTH: 8.3
FROM (town): Miles City
COUNTY: Roosevelt
AWARD DATE: February 8, 1985
CONTRACT TIME: 80 WD
DATE WORK STARTED: August 8, 1985
ORDER TO PROCEED DATE: April 16, 1985
PROBABLE COMPLETION DATE: June 1, 1986
% COMPLETE: 1
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 44
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 12
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. Box 556
Culbertson

GENERAL: Work begun on the project on August 8, 1985 with grading operations on backslope and ditch clearing of a 2000' section in mile 6. 11 man gravel crew began crushing and stockpiling plant mix aggregate on August 19, 1985. Items and percent complete are as follows: Unclassified Excavation-28%; Dozer Hours-10%; Traffic Control-15%; Plant mix aggregate-75%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-27-85

PROJECT NO.: RTF 20-2(8)33
PROJ. NAME: SAVAGE-CRANE
LENGTH: 9.0
COUNTY: RICHLAND
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: 8-5-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,034,502.03
CONTRACTOR: PRINCE INC.
FROM (town): FORSYTH MONT. P.O. Box 440 59327
AWARD DATE: June 28, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 2-6
ADDRESS: Glendive, Montana 59330

GENERAL: Word has been received that some fencing may start in the first week of september and culvert installation will start on Sept 15, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 4130 Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 27, 1985

PROJECT NO.: F-RTF 20-2(7)52
CONTRACT AMOUNT: $11,446,961.47
PROJ. NAME: Sidney - Fairview
CONTRACTOR: HILOE ?
LENGTH: 11.1 miles
FROM (town): Great Falls
COUNTY: RICHLAND
AWARD DATE: NOT AWARDED
CONTRACT TIME: 180 DAYS
DATE WORK STARTED: —
ORDER TO PROCEED DATE: NOT ISSUED
PROBABLE COMPLETION DATE: OCT 15, 1986
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: —
% TIME USED: 0
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: H. KELLY
TELEPHONE: 482-6281
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: Sidney - MT.

GENERAL: Establishing R/W - 75% complete
Slope Staking - 80% complete
Drain Culverts - x sectioned - 68 OF 86 EACH or 79% complete
Syphon IRR - x sectioned - 12 OF 16 EACH or 75% "
OPTIONAL Pipe - x sectioned - 0 OF 139 EACH or 0% "
Storm DRAIN - x sectioned - 46' OF 7572 LIN FT or 0% complete
IRR. WASTE WATER Pipe - x-sect. 3350' OF 3350 LIN FT or 100% complete
OFFICE WORK - DRAINAGE PIPE is overall estimated to be (7572' OF 26,196 LIN FT) or 29% verified for LENGTH.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 4130 Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-27-85

PROJECT NO.: FQF 20-2(6)52
PROJ. NAME: SIDNEY-FAIRVIEW UTILITIES
LENGTH: 11.1 MILES
COUNTY: RICHLAND
CONTRACT TIME: N/A
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ N/A
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 482-6281
ADDRESS: Sidney MT.

GENERAL: MDU - GAS & ELECTRICAL is Complete
SALT WATER DISPOSAL is complete
BELL TELEPHONE is estimated 85% Complete
YELLOW STONE ELECTRIC is estimated 35% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: F 22-[illegible] (1) 81

CONTRACT AMOUNT: $ 1,060,641

PROJ. NAME: Culbertson-North

CONTRACTOR: Baltrusch

LENGTH: 7.3 Miles

FROM (town): Havre

COUNTY: Roosevelt

AWARD DATE: October 31, 1984

CONTRACT TIME: 100 WD

DATE WORK STARTED: August 21, 1985

ORDER TO PROCEED DATE: April 16, 1985

PROBABLE COMPLETION DATE: June 1, 1986

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 62

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 17

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin

TELEPHONE: 787-5701

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: P.O. Box 556
Culbertson

GENERAL: Gr vel sub-contractor moved into the pit and began crushing and stockpiling plant mix aggregate on August 21, 1985. Items and percent complete are as follows: Plant mix aggregate 33%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Miles City~~ Main & Haynes Leighton Blvd. ~~Miles City~~
LENGTH: 3.8 miles
COUNTY: Custer
CONTRACT TIME: 120 w.d.
ORDER TO PROCEED DATE:
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 7-19-85

CONTRACT AMOUNT: $ 4,802,849.26
CONTRACTOR: Holm-Sutherland Co., Inc.
FROM (town): Billings, MT.
AWARD DATE: 4-13-84
DATE WORK STARTED: 7-19-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-19-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Dept. of Highways
Miles City, MT 59301

GENERAL: Two men are working on the final notes. The final will be submitted to the district office on September 13, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 27, 1985

PROJECT NO.: BRF 23-2(7)81
PROJ. NAME: SE OF BROADUS
LENGTH: 6.0 MILE
COUNTY: POWDER RIVER
CONTRACT TIME: 180 WD
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 92.88
% TIME USED: 59
NO. MEN EMPLOYED: 6 AVE.
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 2,378,004
CONTRACTOR: Cole Construc. Co.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 9-28-84
DATE WORK STARTED: 11-5-84
PROBABLE COMPLETION DATE: 10-25-85
NO. DAYS WORKED PER WEEK: 5 & 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9 (BRIDGE) (GRADING)

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: 8-1-85

PROJECT MANAGER: JOE L. SCHAVEN TELEPHONE: 436-2935

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: BROADUS, MONTANA

GENERAL: GRADING – PRIME CONTRACTOR SHOT MC-800 LIQUID ASPHALT FOR ROAD MIX MATERIAL, PROCESSED AND PLACED 1ST & 2ND LIFTS BETWEEN STA. 28+50 & 88+00 AND 4 APPROACHES.

BRIDGE – THE STRUCTURE PORTION OF THE PROJECT IS COMPLETE EXCEPT FOR MINOR CONC. FINISHING & CLEAN-UP. ITEMS & PERCENT COMPLETE ARE: REMOVE PAV. 100%, REMOVE OLD BITUM. MAT. 100%, REMOVE GUARD RAIL 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: IR94-3(35)115
PROJ. NAME: HATHAWAY E&W.
LENGTH: 14.2 MILES
COUNTY: CUSTER & Rosebud
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99%
% TIME USED: 70%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,079,805.47
CONTRACTOR: MEYER CONSTR. Co.
FROM (town): BILLINGS, MT.
AWARD DATE: 12-10-84
DATE WORK STARTED: 3-1-85
PROBABLE COMPLETION DATE: 8-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Strahmayer
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Dept. of Highways Miles City, MT.

GENERAL: All major items were completed July 24, 1985. The first application of Striping was applied August 6, 1985. We are waiting for the curing period to apply the second application. This should be completed on or about the week of 9-2-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~7/31/85~~ 8-27-85

PROJECT NO.: I 94-4(89)148

PROJ. NAME: SHIRLEY-WEST

LENGTH: 5.9 MILES

COUNTY: CUSTER

CONTRACT TIME: 260 WD

ORDER TO PROCEED DATE: 5/17/83

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: 5/23/85

CONTRACT AMOUNT: $10,499,672.50

CONTRACTOR: BEVERLY CONCRET. INC

FROM (town): REDMOND WA.

AWARD DATE: 3/31/83

DATE WORK STARTED: 5/16/83

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5/23/85

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: SWANSON

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: ALL ITEMS WERE COMPLETED 5/23/85

FINAL IS 90% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/27/85

PROJECT NO.: IR94-4(37)155 CONTRACT AMOUNT: $ 2,087,511.30
PROJ. NAME: PRAIRIE CO. LINE-WEST CONTRACTOR: PORTABLE PAVERS, INC.
LENGTH: 8.9 MILES FROM (town): MILES CITY, MT.
COUNTY: CUSTER AWARD DATE: 1/3/85
CONTRACT TIME: 90 WD DATE WORK STARTED: 3/20/85
ORDER TO PROCEED DATE: 4/16/85 PROBABLE COMPLETION DATE: 9/20/85
% COMPLETE: 90 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 74 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 25 NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON TELEPHONE: 232-1993
NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: DEPT OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF PAVING AND CRUSHING & STOCKPILING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: SLIDE CORRECTION 95%, GRADE & DRAIN 100%, OGFC 65%. SUB-CONTRACTOR WORKED 3 DAYS CRUSHING & STOCKPILING SURF. AGG

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: RS-SR 258-1 (5) 11

PROJ. NAME: Dagmar-North Dakota Line

LENGTH: 8.5 Miles

COUNTY: Sheridan

CONTRACT TIME: 60 WD

ORDER TO PROCEED DATE: August 26, 1985

% COMPLETE: 0

% TIME USED: 1

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 743,049

CONTRACTOR: Earth Builders

FROM (town): Bismarck

AWARD DATE: August 1, 1985

DATE WORK STARTED: August 23, 1985

PROBABLE COMPLETION DATE: June 1, 1986

NO. DAYS WORKED PER WEEK: 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 15

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701

ADDRESS: P.O. Box 556
Culbertson

GENERAL: Gravel crew moved into the pit and began crushing and stockpiling plant mix aggregate on August 23, 1985. Plant mix aggregate is 24% complete to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: RS-BRS 261-1(3)0
PROJ. NAME: Wibaux-North
LENGTH: 4.8 Miles
COUNTY: Wibaux
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8-26-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $788,956.50
CONTRACTOR: Earth Builders, Inc.
FROM (town): Bismarck, N. Dak.
AWARD DATE: 7-25-85
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 5-30-86
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Glendive, MT.

GENERAL: A preconstruction Conference was held on August 19, 1985, at the Glendive District office. The Contractor plans to begin work the middle of September 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31-85

PROJECT NO.: RS 344-1 (4) 15
CONTRACT AMOUNT: $ 1,654,941.24
PROJ. NAME: Froid - West
CONTRACTOR: Prince Inc.
LENGTH: 7.5 Miles
FROM (town): Forsyth, MT.
COUNTY: Roosevelt
AWARD DATE: June 28-1985
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: July 31-1985
ORDER TO PROCEED DATE: 8-5-85
PROBABLE COMPLETION DATE: 6-15-86
% COMPLETE: 5
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 18
NO. SHIFTS PER DAY: One
NO. MEN EMPLOYED: 34
NO. HOURS PER SHIFT: 8-Start 10 on 8-27-85
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Novakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 4-6
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of: Uncl. exc., culverts & 1½" base. Uncl. exc. is 23% complete, culverts - 40% & 1½" base - 3%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: BRS 469-1(3) 2
PROJ. NAME: Snowdon Bridge
LENGTH: 2.884 Mile Project.
COUNTY: McKenzie-Williams - N.D.
CONTRACT TIME: 512 Cal. days
ORDER TO PROCEED DATE: 2-13-84
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Const. Co., Inc.
FROM (town): Black River Falls, Wisc.
AWARD DATE: 2-2-84
DATE WORK STARTED: 3-12-84
PROBABLE COMPLETION DATE: 9-3-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 9-3-85
PROJECT MANAGER: W. Peterson, P.E.
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 572-4329 (Project)
ADDRESS: N.D. Highway Dept.
Williston, N.Dak.

GENERAL: Project Completed!
Ribbon Cutting Ceremony has been Scheduled for Sept. 3, 1985 @ 4:30 P.M.

Final Report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: SMP 102-85

PROJ. NAME: Maintenance Stockpiles

LENGTH: 0

COUNTY: Sheridan-Roosevelt-Daniels

CONTRACT TIME: 45 WD

ORDER TO PROCEED DATE: April 16, 1985

% COMPLETE: 0

% TIME USED: 33

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 161,156

CONTRACTOR: Eckart

FROM (town): Miles City

AWARD DATE: March 11, 1985

DATE WORK STARTED:

PROBABLE COMPLETION DATE: October 15, 1985

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701

ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. The pit Reclamation Plan is in the process of re-negotiation for the Scobey source. The contract time which was ceased on July 1 will be resumed on September 9.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: SMP 1799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: NA
COUNTY: Garfield, Petroleum, Fallon & Custer
CONTRACT TIME: 109 W.D.
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 8
% TIME USED: 41
NO. MEN EMPLOYED: 2-10
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 674,495.00
CONTRACTOR: Baltrusch Constr. Co.
FROM (town): Havre, Mt. 59501
AWARD DATE: 3-28-85
DATE WORK STARTED: 8-08-85
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Larry K. Greef
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 653-1050
ADDRESS: Drawer L
Wolf Point, Mt. 59201

GENERAL: Garfield County Pit: Sub Contractor started crushing on August 8 and the haul started on August 22. Approximately 9000 Tons have been produced with 5630 tons hauled to the stockpile.

Petroleum County Pit: They started crushing on August 21 and have produced approximately 5000 Tons.

Items and % complete are: Haul 3 %, 1/2" C.T.S. Grade 4A 14 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-27-85

PROJECT NO.: BRS 504-1(1)3 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Cabin Creek Br. DATE WORK STARTED: Aug 16, 1985

LENGTH: 0.5 ESTIMATED COMPLETION DATE: Aug 30, 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4-6 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: RS 438-1(4)0 DATE SURVEY AUTHORIZED: 2/11/85

PROJ. NAME: NASHUA-NORTH DATE WORK STARTED: _____

LENGTH: 13.4 MILES ESTIMATED COMPLETION DATE: 2/17/86

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: RS 323-1(6)0 DATE SURVEY AUTHORIZED: 4/4/85

PROJ. NAME: EKALAKA - SOUTH DATE WORK STARTED: _____

LENGTH: 8.2 MILES ESTIMATED COMPLETION DATE: 4/30/87

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: BRF 320-2(1)5 DATE SURVEY AUTHORIZED: 3/1/85

PROJ. NAME: O'FALLON CREEK (S.W. OF ISMAY) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 4/30/86

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ALBION (LITTLE MISSOURI) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 9/4/86

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/84

PROJ. NAME: RICHLAND CO. LINE - NORTH DATE WORK STARTED:

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 2/17/87

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1984

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED: _____

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - EEW DATE WORK STARTED: _____

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: 7/22/87

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: IR 94-7(17)235 DATE SURVEY AUTHORIZED: 5/31/85

PROJ. NAME: WIBAUX - EAST & WEST DATE WORK STARTED: _____

LENGTH: 15.2 MILES ESTIMATED COMPLETION DATE: 11/19/85

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: IR 94-4(40)128 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MILES CITY - WEST DATE WORK STARTED: _____

LENGTH: 9.1 MILES ESTIMATED COMPLETION DATE: 11/26/85

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: F 57-6(2)280 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: CIRCLE - EAST DATE WORK STARTED: _____

LENGTH: 17.1 MILES ESTIMATED COMPLETION DATE: 4/15/86

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-27-85

PROJECT NO.: BRF-57-5(7)192 DATE SURVEY AUTHORIZED: 8-7-85

PROJ. NAME: Jordan East & WEST DATE WORK STARTED: 8-19-85

LENGTH: 18 Miles ESTIMATED COMPLETION DATE: 1986

DATE SUBMITTED TO DISTRICT: 8-27-85

PROJECT MANAGER: Ken Quale TELEPHONE: 965-2877

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 2%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANEC 2.6 MI. W. OF SIDNEY DATE WORK STARTED: _____

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 3/21/86

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLEN

REVISED

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-27-85

PROJECT NO.: [illegible] DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: [illegible] DATE WORK STARTED: 7-2-84

LENGTH: 15.4 ESTIMATED COMPLETION DATE: 8-30-85

DATE SUBMITTED TO DISTRICT: 7-3-85

PROJECT MANAGER: [illegible] TELEPHONE: 365-3296

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: ~~[illegible]~~ 15 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: F37-3(2)69 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: Ashland East DATE WORK STARTED: 8/20/85

LENGTH: 7.8 MILES ESTIMATED COMPLETION DATE: 11-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11-7-84

PROJ. NAME: Porcupine Overflow - North West of Forsyth DATE WORK STARTED: 8/5/85

LENGTH: 0.5 MILE ESTIMATED COMPLETION DATE: 12-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: BRF 1-10 (15)629 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOX ELDER CR. - E. OF BROCKTON DATE WORK STARTED: _____

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/9/88

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1985

PROJECT NO.: FR 1-9(11) 546 DATE SURVEY AUTHORIZED: 2-7-85

PROJ. NAME: NASHUA-WEST DATE WORK STARTED: 2-4-85

LENGTH: 8.4 MILES ESTIMATED COMPLETION DATE: 11-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 27, 1985

PROJECT NO.: RS 516-1(1)14 + RS 517-1( ) 0

DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: COALRIDGE-WEST & COALRIDGE-N & S

DATE WORK STARTED: _____

LENGTH: 13.1 MILES

ESTIMATED COMPLETION DATE: 11/19/86

DATE SUBMITTED TO DISTRICT: 8/28/85

PROJECT MANAGER: ~

TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~

% COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE final dsn.
RS 302-1 (2) 0 Rimrock Road - Molt	Reconstruction G, GS, PMS	Public Hearing	24	6	2-88
M 6901-1 (1) 0 Laurel East - Mossmain	Upgrading PMS Overlay	Pre-P.I.H.	344	40	10-85
F 16-2 (3) 29 Klein - South	Upgrading PMS Overlay	Pre-P.I.H.	44	5	1-86
F 63-2 (2) 19 Judith Gap - Moore	Upgrading Widen, PMS Overlay, Str.	Pre-P.I.H.	0	4	1-87
RS 308-1 (6) 9 E. of Bearcreek - Belfry	Reconst. and Upgrading G, Widen, GS, PMS	Final Design	40	50	12-86
* RS 306-1 (3) 2 Columbus - North	Reconstruction G, GS, PMS, Str.	Pre-P.I.H.	0	10	1-88
* RS 500-2 (2) 19 Mosby - South	Reconstruction G, GS	Pre-P.I.H.	0	6	1-89
F 37-1 (10) 9 Busby - West	G,GS, PMS Reconstruction	Final P.I.H.	0	40	1-88
F 37-1 (10) 19 Busby - East and West	Reconstruction G, GS, PMS	Pre-P.I.H.	0	0	1-88

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* - Additional Field Survey Data Required.

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: RTF 57-3(11)88 F-HES 57-3(16)97

PROJ. NAME: East of LWN-East Grassrange-West

LENGTH: 14.9 Miles

COUNTY: Fergus

CONTRACT TIME: 90 Working Days

ORDER TO PROCEED DATE: 4/29/85

% COMPLETE: 9-

% TIME USED: 88

NO. MEN EMPLOYED: 1--25

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,790,151.70

CONTRACTOR: Glenn Rehbein Excavating, Inc.

FROM (town): Plains Mt.

AWARD DATE: April 3, 1985

DATE WORK STARTED: 4/23/85

PROBABLE COMPLETION DATE: 11/1/85

NO. DAYS WORKED PER WEEK: 5-6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9-14

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 538-8731

ADDRESS: P.O. Box 491
Lewistown, Mt.

GENERAL: Rehbein completed paving the approaches August 7. The final lift of plant mix paving does not have a very smooth riding surface. The project was Sealed and Covered August 20 and 21st. An average of 0.40 gal. of CRS 2 and 23 lbs. of cover material was used. Appearances at this time are good.

L.A. Construction has a 5 Man crew on the project on clean-up work and pipe and drainage clean-up. A small portion of fencing, Seeding, and guard rail installation remain to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29,1985

PROJECT NO.: HES 80-3(1)63

PROJ. NAME: North of Stanford

LENGTH: 0.0 Miles

COUNTY: Judith Basin

CONTRACT TIME: 20 Working Days

ORDER TO PROCEED DATE: 8/26/85

% COMPLETE: 0

% TIME USED: 25

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 27,292.50

CONTRACTOR: Wickens Const.

FROM (town): Lewistown, Mt.

AWARD DATE: 8/1/85

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 0-4

TELEPHONE: 538-8731

ADDRESS: P.O. Box 491
Lewistown, Mt.

GENERAL: A pre-construction conference is schedualed for August 30,1985. The contrator plans to begin work as soon as possible.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: F-57-3(09)121

PROJ. NAME: Winnett-West

LENGTH: 9.1 Miles

COUNTY: Fergus/Petroleum

CONTRACT TIME: 160 Working Days

ORDER TO PROCEED DATE: 8/26/83

% COMPLETE: 99

% TIME USED: 89

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: 7/1/85

CONTRACT AMOUNT: $ 5,517,998.81

CONTRACTOR: Hilde Const. Co., Inc.

FROM (town): Great Falls, Mt.

AWARD DATE: 8/5/83

DATE WORK STARTED: 8/30/83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/1/85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 538-8731

ADDRESS: P.O. Box 491

Lewistown, Mt.

GENERAL: The project notes have been checked and submitted to Billings District office August 22,1985. This is the final filled report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: F-HES 57-3(15)67

PROJ. NAME: Moore-Lewistown

LENGTH: 14.1 Miles

COUNTY: Fergus

CONTRACT TIME: 90 Working Days

ORDER TO PROCEED DATE: 7/8/85

% COMPLETE: 5

% TIME USED: 29

NO. MEN EMPLOYED: 20

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,374,336.23

CONTRACTOR: Empire Sand & Gravel Co.

FROM (town): Billings, Mt.

AWARD DATE: June 6, 1985

DATE WORK STARTED: July 16, 1985

PROBABLE COMPLETION DATE: 6/1/86

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 2-6

TELEPHONE: 538-8731

ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Completed crushing and stockpiling 1½" CBC August 5, changed over and began crushing plant mix material and cover material. The cover material is being washed as it is being made and stockpiled.

The sub-contracts for T.P. Partners and Omo were approved August 1. Signs were placed and T.P. Partners began installing culverts on August 6.

A detour is being constructed at station 128+ to be used when a bridge will be removed and dual pipe installed to replace the bridge.

Grading operations are schedualed to begin September 3. With the plant mixing operation to begin the later part of September.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-85

PROJECT NO.: ID90-9(36)531UZ
PROJ. NAME: LODGEGRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 88%
% TIME USED: 77%
NO. MEN EMPLOYED: 102
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR., INC.
FROM (town): REDMOND, WASHINGTON
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 21

TELEPHONE: 639-2429
ADDRESS: P.O. BOX 642
LODGE GRASS, MONT 59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF SURFACING. PLANT MIX OPERATIONS BEGAN 8-14-85. FOAMIX COMPLETED THE WEEK OF 8-26-85. ITEMS & PERCENT COMPLETE ARE AS FOLLOWS: MISC. 86%; GRADING 100%; SEEDING 97%; DRAINAGE 100%; SURFACING 72%; & STRUCTURES 100%. ENGINEERING PERSONNEL ARE CHECKING BLUETOPS ON FOAMIX & RUNNING POPPY LINE FOR PAVING & INSPECTING WORK IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 99
% TIME USED: 97
NO. MEN EMPLOYED: 50
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde ConstructionCo., Inc
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 9-15-85
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Sehask
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 343-2501
ADDRESS: Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, Inc . Placing Open Graded Friction Course. This work was completed on 8-22-85. Martinez Construction working on Concrete drain chutes and Fiber Glass roving in areas that eroded during the rainy season and on general cleanup. One Way Sign placed all Guard Rail and Signing.

A 13 person engineering crew is assigned to construction inspection and layout work.

Grading items as 100% complete. Drainage items ase 100% complete, Structures are 100% complete, Asphalt Paving items ~~ikm~~ are 100% complete, Misec. items are 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

I-ID 90-9 (36) 531 U-1
I-ID 90-9 (38) 549 U-1

PROJECT NO.: F-74-1(2)0 U-1

CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: Fencing Lodge Grass to the Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 Miles

FROM (town): Crow Agency, Mt.

COUNTY: Big Horn

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: 7-26-83

ORDER TO PROCEED DATE: 7-5-83

PROBABLE COMPLETION DATE: 10-15-85

% COMPLETE: 91

NO. DAYS WORKED PER WEEK: 5

% TIME USED:

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: R.J. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 366
Wyola, Montana 59089

GENERAL: The contractor begin work on the project on August 26, 1985.

The contractor begin work on the south end of the Wyoming Line North project and is working North, fencing the areas that could not be completed until the roadway construction work was completed.

1 inspector is assigned to ~~[illegible]~~ inspect the contractors operations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: I-ID 90-9 (62)543 F-74-1(2)0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Const. Co., Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Mt.

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 9-15-85

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 95

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 50

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Box 366
Wyola, Mt. 59089

GENERAL: Work in progress consists of Hilde Const. Company, placing 3/4" Plant Mix Surfacing and Open Graded Friction Course. These items were completed on 8-23-85. Martinez Construction Company placed all Fiber Glass roving and worked on general cleanup throughout the project. Greenway Hydroturfing is Seeding on the Project. Lewis Construction Company is placing Guard Rail and Signing items.

A 12 person engineering crew is assigned to construction inspection and layout work.

Grading items are 100% complete. Drainage items are 100% complete. Structures are 100% complete. Asphalt Paving items are 100% complete and Missc. items are 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-85

PROJECT NO.: F-HES 53-2(2)40
PROJ. NAME: LAVINA-SOUTH
LENGTH: 6.1 MILES
COUNTY: GOLDEN VALLEY
CONTRACT TIME: 75 W.D
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 44
% TIME USED: 73
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,206,397.90
CONTRACTOR: CENTURY CONST.
FROM (town): LEWISTOWN
AWARD DATE: 4-26-85
DATE WORK STARTED: 6-3-85
PROBABLE COMPLETION DATE: 9-20-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 636-4471
ADDRESS: LAVINA, MONT.

GENERAL: THE CONTRACTOR BEGAN PAVING AUGUST 15, OTHER WORK IN PROGRESS INCLUDE CRUSHING PMS GRB, AND BRIDGE REPAIR.

ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC 47%, REMOVAL 100%, EXC 100%, CULVERT 100%, BRIDGE 22% & SURFACING 37%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-85

PROJECT NO.: F-FLH-BRF37-1(3)041
CONTRACT AMOUNT: $6,365,493.09
PROJ. NAME: CROW AGENCY-BUSBY
CONTRACTOR: E.H. OFTEDAL & SONS
LENGTH: 8.7 MILES
FROM (town): MILES CITY
COUNTY: BIG HORN
AWARD DATE: JULY 6, 1984
CONTRACT TIME: 160 + 5 = 165
DATE WORK STARTED: JULY 23, 1984
ORDER TO PROCEED DATE: JULY 30, 1984
PROBABLE COMPLETION DATE: 8-19-85
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 95
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 8-19-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: AUGUST 20, 1985
EFFECTIVE OPENING DATE: 8-19-85
PROJECT MANAGER: HERB OTTMAN
TELEPHONE: 636-4471
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: LAVINA, MONT.

GENERAL: THE CONTRACTOR FINISHED ALL ITEMS FOR THIS CONTRACT ON AUGUST 19, 1985.

THE FINAL INSPECTION & ACCEPTANCE WAS AUGUST 20, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-85

PROJECT NO.: IR 90-7 (53) 377

PROJ. NAME: GREYCLIFF E & W

LENGTH: 6.7 MILES

COUNTY: SWEETGRASS

CONTRACT TIME: 75 WORKING DAYS

ORDER TO PROCEED DATE: 4-29-85

% COMPLETE: 98

% TIME USED: 93

NO. MEN EMPLOYED: 55 ~ 63

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,995,481.57

CONTRACTOR: EMPIRE SAND & GRAVEL

FROM (town): BILLINGS, MT.

AWARD DATE:

DATE WORK STARTED: 6-7-85

PROBABLE COMPLETION DATE: 9-6-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ROBERT T. CHARLTON

TELEPHONE: 932-4609

NO. OF ENG. PERSONNEL EMPLOYED: 12

ADDRESS: P.O. BOX 1334
BIG TIMBER, MT. 59011

GENERAL: ALL ITEMS ON THE PROJECT ARE 100% COMPLETE WITH THE EXCEPTION OF THE STRIPING ITEMS, WHICH SHOULD BE COMPLETED NEXT WEEK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-85

PROJECT NO.: F 45-1(7) 4

PROJ. NAME: BIG TIMBER NO.

LENGTH: 0.6 MILES

COUNTY: SWEETGRASS

CONTRACT TIME: 30 WORKING DAYS

ORDER TO PROCEED DATE: 8-26-85

% COMPLETE: 8

% TIME USED: 10

NO. MEN EMPLOYED: 18

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 323,756.50

CONTRACTOR: SWAN & SONS CONSTR. INC.

FROM (town): ANACONDA, MT.

AWARD DATE:

DATE WORK STARTED: 8-15-85

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 TO 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ROBERT CHARLTON

TELEPHONE: 932-4609

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: P.O. BOX 1334
BIG TIMBER, MT.

GENERAL: THE CONTRACTOR IS PRESENTLY SALVAGING TOPSOIL, MOVING UNCLASS. EXC. & ROCK ON THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: RTF 61-3(4)50 & RTF 61-4(3)108

CONTRACT AMOUNT: $ 929,326.00

PROJ. NAME: Seal & Cover

CONTRACTOR: Riverside Contracting Inc

LENGTH: 26.6 Miles

FROM (town): Plains

COUNTY: Sanders & Phillips

AWARD DATE: 04-03-85

CONTRACT TIME: Comp. 09-01-85

DATE WORK STARTED: 06-19-85

ORDER TO PROCEED DATE: 04-22-85

PROBABLE COMPLETION DATE: 09-03-85

% COMPLETE: 62

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore

TELEPHONE: 323-2466

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box 124
Roundup, Mont. 59072

GENERAL: Project No. RTF 61-3(4)50 was completed June 25, 1985. RTF 61-4(3)108 will probable be completed the 3rd of september.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: RS 381-1(3)0
PROJ. NAME: Goulding Creek
LENGTH: 4.8 Miles
COUNTY: Musselshell
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 0-7

TELEPHONE: 323-3466
ADDRESS: P.O. Box 124
Roundup, Mt. 59072

GENERAL: Contract was let on the 22, August 1985
Empire Sand & Gravel was apparent low bidder

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 31, 1985

PROJECT NO.: F-RTF-HES 20-2 (4) 82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 100
% TIME USED: 77
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 6-24-85

CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC.
FROM (town): LINO LAKES, MINN
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-24-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-24-85

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: 424 MOREY
BILLINGS MT.

GENERAL: THIS PROJECT IS 100% COMPLETE. 1 MAN IN OFFICE PART TIME WORKING ON FINAL & OTHER PROJECTS PAPER WORK. THE FINAL SHOULD BE SUBMITTED by 9-6-85 TO THE DISTRICT OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1985

PROJECT NO.: ER 90-8 (106) 420
CONTRACT AMOUNT: $ 1,548,806.90
PROJ. NAME: PARK CITY WEST-EAST SEC.
CONTRACTOR: NORTHERN IMPROVEMENT Co.
LENGTH: 6.6 MILES
FROM (town): FARGO N. D.
COUNTY: STILLWATER
AWARD DATE: APRIL 30, 1985
CONTRACT TIME: 75 WORKING DAYS
DATE WORK STARTED: 7-29-85
ORDER TO PROCEED DATE: 6-10-85
PROBABLE COMPLETION DATE: 10-15-85
% COMPLETE: 3
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 75
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 24
NO. HOURS PER SHIFT: 12
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.A. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: 424 MOREY
BILLINGS MT

GENERAL: CONTRACTOR CONSTRUCTED 3 ADDITIONAL TURNAROUNDS FOR A TOTAL OF 5 TURNAROUNDS ON THE PROJECT.

STARTED ROTO MILLING ASPHALT SURF. COURSE MONDAY MORNING 8-26-85 BEGINNING AT STATION 614+09 WEST END OF THE PROJECT EAST BOUND AND WEST BOUND. AT THE CLOSE OF THIS CONSTRUCTION PERIOD WE ENDED AT STA. 789 + 00 EAST BOUND & WEST BOUND.

DMD CONST. IS HANDLING THE TRAFFIC CONTROL ON THIS PROJ.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1985

PROJECT NO.: RTF 4-1(9)0
CONTRACT AMOUNT: $ 518,630.00
PROJ. NAME: Wyo. Line - North
CONTRACTOR: Baltrusch Construction Co.
LENGTH: 26.2 Miles
FROM (town): Havre, Montana
COUNTY: Carbon
AWARD DATE: April 3, 1985
CONTRACT TIME: By Sept. 1, 1985
DATE WORK STARTED: June 17, 1985
ORDER TO PROCEED DATE: 4-25-85
PROBABLE COMPLETION DATE: 9-1-85
% COMPLETE: 90
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 97
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 25
NO. HOURS PER SHIFT: 10 to 20
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. Loran
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: 424 Morey St
Billings, Montana
59104

GENERAL: H.L. Ostermiller, sub-contractor for the screening & crushing completed this portion of the contract 8-19-85. He set up the washing plant & began washing the 1/2" cover material 8-22-85. The washing was completed 8-28-85. Baltrusch began patching & leveling operations 8-15-85. Paving operations were completed 8-24-85. The chip seal portion of the contract was begun 8-27-85. We should complete chip sealing 8-30-85 or 8-31-85. The sweeping, flagging, & pilot car operation will be completed 9-3-85. A two (2) day extension has been granted the contractor by the Billings District if needed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-85

PROJECT NO.: IR 90-9(64)526
PROJ. NAME: Lodge Grass-North
LENGTH: 0.0 miles
COUNTY: Big Horn
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE: 8-27-85

CONTRACT AMOUNT: $664,073.15
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, MT
AWARD DATE: 3-12-85
DATE WORK STARTED: 4-15-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8½

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-27-85

EFFECTIVE OPENING DATE: 7-2-85
PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 252-9735
ADDRESS: Dept. of Highways
Billings, MT

GENERAL: Completed fertilizing, seeding and clean up.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-85

PROJECT NO.: BR 9052(4)
PROJ. NAME: Froze to Death Cr. Bridge
LENGTH: 0.00 Miles
COUNTY: Treasure
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: 8-15-85
% COMPLETE: 0
% TIME USED: 11
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $96,672.00
CONTRACTOR: Flynn Co., Inc.
FROM (town): Billings, MT
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 252-9735
ADDRESS: Dept of Highways
Billings, MT

GENERAL: A preconstruction conference date has not been set. The contractor has not set a date for starting work. Assessment of contract time started on August 26, 1985. Roadway slope staking and structure layout are complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-85

PROJECT NO.: M 1005(2)
PROJ. NAME: SOUTH 24TH ST. W.
LENGTH: 0.52 MI
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-5-85
% COMPLETE: 2%
% TIME USED: 11%
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 844,283.69
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 6-28-85
DATE WORK STARTED: 8-20-85
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: DEPT. OF HIGHWAYS BILLINGS, MT.

GENERAL: THE CONTRACTOR STARTED TRAFFIC CONTROL & STORM DRAIN WORK ON AUGUST 20, 1985. DRAINAGE ITEMS ARE 10% COMPLETE, MISC. ITEM ARE 2% COMPLETE, WITH ALL OTHER ITEMS AT 0% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1985

PROJECT NO.: RS 551-1(1)0 DATE SURVEY AUTHORIZED: 02-21-84

PROJ. NAME: Geyser-North DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 323-3466

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: RS 297-1(01)24 DATE SURVEY AUTHORIZED: 10/7/85

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/85

LENGTH: 8.0 ESTIMATED COMPLETION DATE: n/a

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 28, 1985

PROJECT NO.: F 53-1(6)6 / F 53-2(3)34 — DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW / BROADVIEW - LIVINA — DATE WORK STARTED: 1-10-84

LENGTH: 28.4 & 6.2 Mi — ESTIMATED COMPLETION DATE: 10-18-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN — TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 — % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-85

PROJECT NO.: BR 9056 (8) — DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. BRIDGE — DATE WORK STARTED: 10-31-84

LENGTH: — — ESTIMATED COMPLETION DATE: ____

DATE SUBMITTED TO DISTRICT: ____

PROJECT MANAGER: ROBERT T. CHARLTON — TELEPHONE: 932-4609

NO. PERSONNEL ASSIGNED: 0 — % COMPLETE: 15

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1985

PROJECT NO.: RS 236-1(07)0

DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: Hilger-Winifred

DATE WORK STARTED: 2/8/85

LENGTH: 24.12

ESTIMATED COMPLETION DATE: 2/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow

TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

/6c

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

REV. 7/15/85

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
FH 61-1(5) Northfork Flathead River Highway	Flathead County	9.655	Grading and aggregate surfacing	---	83% 10/15/86	Hilde Construction Co., Inc. $4,033,405.45
FH 12-1(2) and F-HES 5-3(26)133 Whitefish-Eureka Hwy	Flathead & Kootenai Flathead & Lincoln Co.	---	Grading and surfacing	---	---	Poe Asphalt Paving, Inc. $3,676,846.90
OMAD 18(13) Minuteman Missile Base Roads	Cascade, Judith Basin, and Teton Co.	36.5	Crushed aggregate surfacing	---	---	Konitz Contracting, Inc. $518,400.00
OMAD 18(14) Minuteman Missile Base Roads	Fergus and Wheatland Co.	33.50	Crushed aggregate surfacing	---	---	Konitz Contracting, $579,460.00

GP:ml:3gg